# Section I
# Collection System Remedial Program

## MODIFIED CONSENT DECREE SECTION XV, PARAGRAPHS 36-46 CLEAN WATER ACT REMEDIAL MEASURES: COMPREHENSIVE COLLECTION SYSTEM REMEDIAL PROGRAM

**Paragraph 36.** This is an introduction to the requirements of Section XV. Any actions required are detailed in later paragraphs of this Section.

**Paragraphs 39, 40 and 41.** These paragraphs describe the schedule for implementation of the RMAPs and the requirement to submit interim milestone dates for construction in each basin. **Table 1-1** summarizes these requirements and the progress to date. Each basin has multiple construction contracts associated with implementation of its RMAP. The Actual Begin Construction Date shown in **Table 1-1** is the date that the first construction contract began. The Actual End Construction Date is the date that all RMAP construction in the basin is completed. The individual contracts within each basin are summarized in **Appendix A**, which also includes interim milestone dates.

**Table 1-1**
**RMAP IMPLEMENTATION SCHEDULE**

| Basin/ Phase | Milestone to Begin Construction | Milestone to Resume Construction | Actual Begin/Resume Construction Date | Milestone to End Construction | Actual End Construction Date |
|---|---|---|---|---|---|
| Lakeview | 12/15/1998 | N/A | 10/19/1998 | 12/14/2001 | 11/21/2001 |
| Central Business District/FQ | 1/1/2001 | N/A | 10/30/2000 | 11/01/06 | 10/23/2006 |
| Gentilly | 1/1/2002 | N/A | 7/23/2001 | 12/31/2004 | 12/6/2004 |
| Uptown | 1/1/2003 | N/A | 12/30/2002 | 11/01/06 | 10/23/2006 |
| Mid-City | N/A | 11/15/2008 | 8/18/2008 | 7/31/2015* | |
| Lower Ninth Ward | N/A | 11/15/2008 | 8/21/2008 | 3/31/2013* | |
| Carrollton | N/A | 11/15/2008 | 9/29/2008 | 1/31/2015* | |
| New Orleans East | 4/1/2009 | N/A | 2/23/2009 | 10/31/2013* | |
| South Shore | 4/1/2010 | N/A | 12/21/2009 | 3/31/2015** | |

* Or two years following completion and acceptance by the Board of all pump station construction contracts in that basin, whichever is sooner.
** Or three and one-half years following completion and acceptance by the Board of all pump station construction contracts in that basin, whichever is sooner.

Work Accomplished

**Lakeview Basin**

- All work in the Lakeview Basin as described in and included in the Lakeview Remedial Measures Action Plan has been completed.

- See **Appendix A** for details on the sewer rehabilitation contracts.

**Central Business District/French Quarter Basin (CBD/FQ)**

- All work in the CBD/FQ Basin as described in and included in the CBD/FQ Remedial Measures Action Plan has been completed.

- See **Appendix A** for details on the sewer rehabilitation contracts.

**Gentilly Basin**

- All work in the Gentilly Basin as described in and included in the Gentilly Remedial Measures Action Plan has been completed.

- See **Appendix A** for details on the sewer rehabilitation contracts.

**Uptown Basin**

- All work in the Uptown Basin as described in and included in the Uptown Remedial Measures Action Plan has been completed.

- See **Appendix A** for details on the sewer rehabilitation contracts.

**Mid-City Basin**

**Paragraph 40.** The End Construction milestone for the Mid-City Basin was originally December 31, 2006. Under the MCD, the End Construction milestone for the Mid-City Basin is either July 31, 2015 or two years following completion and acceptance by the Board of all pump station construction contracts in that basin, whichever is sooner.

- No construction activities in the Mid-City Basin during the second quarter of 2012.

- See **Appendix A** for details on the sewer rehabilitation contracts.

**Lower Ninth Ward Basin**

**Paragraph 40.** The End Construction milestone for the Lower Ninth Ward Basin was originally December 31, 2007. Under the MCD, the End Construction milestone for the Lower Ninth Ward Basin is either March 31, 2013 or two years following completion and acceptance by the Board of all pump station construction contracts in that basin, whichever is sooner.

- Re-packaging of final design documents for the Lower Ninth Ward Basin into a larger construction contract is ongoing.
- Construction was initiated on May 7, 2011 for Contract No. 3989, Ninth Ward Area Sewer Rehabilitation – Sewer Rehabilitation No. 8.
- Construction for Contract No. 3984, Ninth Ward Area Sewer Rehabilitation – Sewer Rehabilitation No. 3, continued during the second quarter of 2012.
- Contract No. 3985, Ninth Ward Area Sewer Rehabilitation – Sewer Rehabilitation No. 4, achieved the 66% milestone completion of construction work ahead of schedule on April 2, 2012.
- During the second quarter of 2012, the Board's crews self-performed two hundred six (206) point repair work orders, which include one hundred seventy-seven (177) line items identified in the Ninth Ward Basin RMAP. Through the second quarter of 2012, the Board's crews have self-performed a total of nine hundred nine (909) point repair work orders; which include seven hundred thirty-four (734) line items identified in the Ninth Ward Basin RMAP.
- See **Appendix A** for details on the sewer rehabilitation contracts.

**Carrollton Basin**

**Paragraph 40.** The End Construction milestone for the Carrollton Basin was originally December 31, 2008. Under the MCD, the End Construction milestone for the Carrollton Basin is either January 31, 2015 or two years following completion and acceptance by the Board of all pump station construction contracts in that basin, whichever is sooner.

- No construction activities in the Carrollton Basin during the second quarter of 2012.
- See **Appendix A** for details on the sewer rehabilitation contracts.

**New Orleans East Basin**

**Paragraph 40.** The Begin Construction milestone for the New Orleans East Basin was originally January 1, 2007. Under the MCD, the Begin Construction milestone for the New Orleans East Basin is April 1, 2009. The End Construction milestone for the New Orleans East Basin was originally December 31, 2009. Under the MCD, the End Construction milestone for the New Orleans East Basin is either October 31, 2013 or two years following completion and acceptance by the Board of all pump station construction contracts in that basin, whichever is sooner.

- No construction activities in the New Orleans East Basin during the second quarter of 2012.

- See **Appendix A** for details on the sewer rehabilitation contracts.

**South Shore Basin**

**Paragraph 40.** The Begin Construction milestone for the South Shore Basin was originally January 1, 2008. Under the MCD, the Begin Construction milestone for the South Shore Basin is April 1, 2010. The End Construction milestone for the South Shore Basin was originally December 31, 2010. Under the MCD, the End Construction milestone for the South Shore Basin is either March 31, 2015 or three and one-half years following completion and acceptance by the Board of all pump station construction contracts in that basin, whichever is sooner.

- Final design activities continued in the South Shore Basin during the second quarter of 2012.

- No construction activities in the South Shore Basin during the second quarter of 2012.