**Table A-1a**
**Summary of Individual Rehabilitation Construction Contracts**

| Basin | Contract No. | Construction Dates | | | |
|---|---|---|---|---|---|
| | | Start | 33% Completion | 66% Completion | End |
| Lakeview Districts: A & D | 3900 | 11/02/98A | 01/29/99A | 03/19/99A | 07/30/99A |
| | 3901 | 10/19/98A | 01/15/99A | 02/19/99A | 08/12/99A |
| | 3903 | 04/20/00A | 06/09/00A | 07/14/00A | 03/23/01A |
| | 3905 | 05/03/99A | 08/20/99A | 11/19/99A | 06/30/00A |
| | 3906 | 09/05/00A | 11/30/00A | 03/09/01A | 11/21/01A |
| | 3908 | 05/03/99A | 06/25/99A | 09/10/99A | 01/26/00A |
| | 3909 | 08/02/99A | 10/22/99A | 12/17/99A | 03/24/00A |
| | 3911 | 11/06/00A | 01/26/01A | 03/30/01A | 11/21/01A |
| | 3924 | 07/24/00A | 10/13/00A | 11/24/00A | 06/15/01A |
| CBD/FQ Districts: B & C | 3914 | 10/30/00A | 03/16/01A | 06/22/01A | 06/28/02A |
| | 3915 | 01/08/01A | 04/13/01A | 05/04/01A | 10/31/01A |
| | 3916 | 01/08/01A | 03/30/01A | 05/04/01A | 10/31/01A |
| | 3917 | 02/18/02A | 04/05/02A | 05/03/02A | 11/05/02A |
| | 3918 | 04/16/01A | 06/15/01A | 07/06/01A | 10/19/01A |
| | 3919 | 01/17/03A | 03/28/03A | 04/25/03A | 01/11/04A |
| | 3920 | 12/01/03A | 04/16/04A | 07/09/04A | 05/08/05A |
| | 3921 | 07/19/04A | 10/08/04A | 11/05/04A | 07/29/05A |
| | 3922 | 08/16/04A | 10/14/04A | 11/23/04A | 03/12/05A |
| | 3636 | 04/18/05A | 06/06/05A | 07/26/05A | 10/11/06A |
| Gentilly Districts: D & E | 3925 | 07/23/01A | 10/12/01A | 11/23/01A | 04/06/02A |
| | 3926 | 10/01/01A | 11/16/01A | 02/01/02A | 06/28/02A |
| | 3927 | 03/05/03A | 04/25/03A | 05/16/03A | 09/30/03A |
| | 3928 | 05/19/03A | 07/17/03A | 10/10/03A | 01/25/04A |
| | 3929 | 08/12/02A | 10/25/02A | 02/07/03A | 07/10/03A |

**Table A-1a (continued)**
**Summary of Individual Rehabilitation Construction Contracts**

| Basin | Contract No. | Construction Dates | | | |
|---|---|---|---|---|---|
| | | Start | 33% Completion | 66% Completion | End |
| Gentilly Districts: D & E (continued) | 3930 | 08/19/02A | 10/25/02A | 12/13/02A | 06/26/03A |
| | 3931 | 09/16/02A | 12/13/02A | 03/14/03A | 08/09/04A |
| | 3932 | 08/18/03A | 10/10/03A | 12/05/03A | 04/23/04A |
| | 3933 | 08/25/03A | 11/07/03A | 12/12/03A | 06/07/04A |
| | 3934 | 05/30/03A | 08/29/03A | 11/28/03A | 05/16/04A |
| | 3935 | 08/25/03A | 10/03/03A | 11/14/03A | 06/28/04A |
| | 3936 | 05/05/03A | 08/01/03A | 09/19/03A | 08/02/04A |
| | 3937 | 08/04/03A | 10/24/03A | 12/12/03A | 06/18/04A |
| | 3939 | 05/27/03A | 07/25/03A | 08/15/03A | 04/02/04A |
| Uptown Districts: A & B | 3938 | 12/30/02A | 02/21/03A | 03/28/03A | 02/20/04A |
| | 3941 | 10/13/03A | 11/14/03A | 01/16/04A | 07/08/04A |
| | 3942 | 09/02/03A | 10/24/03A | 01/02/04A | 06/02/04A |
| | 3943 | 10/13/03A | 11/21/03A | 01/23/04A | 04/30/04A |
| | 3944 | 10/13/03A | 01/02/04A | 03/19/04A | 08/07/04A |
| | 3945 | 11/03/03A | 01/09/04A | 03/05/04A | 08/13/04A |
| | 3946 | 11/03/03A | 03/05/04A | 04/30/04A | 08/28/04A |
| | 3947 | 11/03/03A | 12/26/03A | 01/30/04A | 08/06/04A |
| | 3948 | 07/12/04A | 09/03/04A | 12/17/04A | 09/01/06A |
| | 3949 | 02/25/04A | 05/28/04A | 10/01/04A | 09/01/06A |
| | 3950 | 03/29/04A | 06/11/04A | 10/29/04A | 05/23/05A |
| | 3951 | 03/29/04A | 07/16/04A | 09/17/04A | 08/25/05A |
| | 3952 | 06/01/04A | 08/06/04A | 09/17/04A | 08/24/05A |
| Mid-City Districts: A, B, C, D | 3940 | 06/09/03A | 06/20/03A | 07/18/03A | 01/04/04A |
| | 3953 | 06/01/04A | 07/02/04A | 08/16/04A | 10/28/04A |
| | 3954 | 06/01/04A | 07/16/04A | 08/06/04A | 04/10/05A |
| | 3955 | 10/11/04A | 10/29/04A | 12/17/04A | 03/09/05A |

**Table A-1a (continued)**
**Summary of Individual Rehabilitation Construction Contracts**

| Basin | Contract No. | Construction Dates | | | |
|---|---|---|---|---|---|
| | | Start | 33% Completion | 66% Completion | End |
| Mid-City Districts: A, B, C, D (continued) | 3956 | 07/19/04A | 08/06/04A | 08/20/04A | 05/16/05A |
| | 3957 | 11/15/04A | 02/28/05A | 04/29/05A | 12/26/06A |
| | 3958* | 11/15/04A | 02/11/05A | 04/08/05A | 04/30/07A |
| | 3959* | 11/15/04A | 12/24/04A | 01/21/05A | 08/18/06A |
| | 3960* | 12/06/04A | 03/11/05A | 06/17/05A | 08/31/09A |
| | 3961* | 01/24/05A | 03/18/05A | 06/10/05A | 08/18/06A |
| | 3962* | 05/30/05A | 06/24/05A | 07/08/05A | 08/18/06A |
| | 3963* | 05/09/05A | 06/10/05A | 07/22/05A | 08/18/06A |
| | 3964* | 04/25/05A | 06/10/05A | N/A | 08/18/06A |
| | 3965* | 06/20/05A | 07/29/05A | N/A | 08/18/06A |
| | 3967* | 08/15/05A | N/A | N/A | 07/14/10A |
| | 3968* | 08/22/05A | N/A | N/A | 08/18/06A |
| | 3969 | 04/27/09A | 06/12/09A | 07/24/09A | 10/23/09A |
| | 3970 | 04/20/09A | 06/12/09A | 08/07/09A | 11/16/09A |
| | 3971 | 04/20/09A | 06/05/09A | 07/24/09A | 10/16/09A |
| | 3647<br>W.O. 12632<br>W.O. 12633<br>W.O. 12634 | 08/18/08A | 09/19/08A | 09/26/08A | 06/03/09A |
| Lower Ninth Ward Districts: C, D, E | 3966 | 06/21/04A | 08/06/04A | 09/10/04A | 01/14/05A |
| | 3974 | 04/27/09A | 05/29/09A | 06/26/09A | 10/23/09A |
| | 3647<br>W.O. 12623<br>W.O. 13640<br>W.O. 13642 | 08/21/08A | 10/10/08A | 10/24/08A | 12/29/08A |

**Table A-1a (continued)**
**Summary of Individual Rehabilitation Construction Contracts**

| Basin | Contract No. | Construction Dates | | | |
|---|---|---|---|---|---|
| | | Start | 33% Completion | 66% Completion | End |
| Lower Ninth Ward Districts: C, D, E (continued) | 3982 | 11/30/09A | 02/05/10A | 04/09/10A | 10/26/10A |
| | 3983 | 11/30/09A | 02/12/10A | 05/21/10A | 10/26/10A |
| | 3984 | 10/31/11A | 01/13/12A | 03/28/12A | 09/09/12P |
| | 3985 | 12/05/11A | 02/03/12A | *04/02/12A* | 09/09/12P |
| | 3989 | *05/07/12A* | 10/15/12P | 12/19/12P | 03/11/13P |
| Carrollton Districts: A & B | 3973* | 04/04/05A | 05/20/05A | 06/24/05A | 08/18/06A |
| | 3647<br>W.O. 12636<br>W.O. 12637<br>W.O. 12638 | 09/29/08A | 10/24/08A | 11/21/08A | 05/21/09A |
| | 3995 | 11/30/09A | 01/15/10A | 01/29/10A | 05/24/10A |
| New Orleans East District: E | 3708 | 02/23/09A | 03/27/09A | 04/03/09A | 08/03/09A |
| South Shore District: D & E | 3721 | 12/21/09A | 02/26/10A | 04/02/10A | 09/17/10A |

* Remaining rehabilitation scope will be addressed in future construction contracts.

The dates listed in Table A-1a reflect the dates provided in the detailed contract descriptions on the following pages. The start date is the notice to proceed date. The end date is the date of final construction completion. The "Projected" (P) dates reflect those provided in the letter to EPA projecting the start date and subsequent milestone completion dates. The "Actual" (A) dates reflect those which have actually occurred. Dates in italics have changed from the previous report.

**Service Area:** Lakeview
**Contract Number:** 3900

**Council Districts:** A & D
**Contract Name:** East Lakeview Area Sewer Rehabilitation – Manhole Rehabilitation

**Original Contract Duration (calendar days):** 180

**Description of Work:**
The work generally consists of rehabilitation of 806 manholes in the Lakeview Basin. Rehabilitation techniques include frame and cover replacements, resetting frames, frame and cover adjustments, elastomeric corbel seals, lightweight cementitious manhole lining, and inflow dish inserts. The work sites for this contract are primarily east of the Orleans Avenue Canal.

| **Design Dates** | |
|---|---|
| **Start Preliminary Design:** | 09/29/97 |
| **Start Final Design:** | 01/05/98 |

| **Bid and Award Dates** | |
|---|---|
| **Advertisement Date:** | 05/13/98 |
| **Bid Opening Date:** | 06/12/98 |
| **Contract Award Date:** | 07/08/98 |

| **Construction Dates (Projected)** | |
|---|---|
| **Start Date:** | 12/15/98 |
| **33% Completion Date:** | 03/13/99 |
| **66% Completion Date:** | 05/12/99 |
| **End Date:** | 06/15/99 |

| **Construction Dates (Actual)** | |
|---|---|
| **Start Date:** | 11/02/98 |
| **33% Completion Date:** | 01/29/99 |
| **66% Completion Date:** | 03/19/99 |
| **End Date**: | 07/30/99 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 180 | 04/30/99 |
| Change Order No. 1 | +63 | 07/02/99 |
| Change Order No. 2 | +28 | 07/30/99 |

The contract was granted final acceptance on November 10, 1999 (Resolution No. R-282-99).

**Service Area:** Lakeview
**Contract Number:** 3901

**Council Districts:** A & D
**Contract Name:** Lakeview Area Sewer Rehabilitation – Cleaning and CCTV Inspection

**Original Contract Duration (calendar days):** 150

**Description of Work:**
The work generally consists of closed circuit television inspection of 176,997 linear feet of existing 6-inch through 36-inch sanitary sewer lines. The contract includes cleaning, dye water flooding, and flow control. The line segments to be inspected under this contract are scattered throughout the Lakeview Basin service area.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 09/22/97 |
| **Start Final Design:** | 01/05/98 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 04/15/98 |
| **Bid Opening Date:** | 06/19/98 |
| **Contract Award Date:** | 07/08/98 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 12/15/98 |
| **33% Completion Date:** | 03/03/99 |
| **66% Completion Date:** | 04/22/99 |
| **End Date:** | 05/15/99 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 10/19/98 |
| **33% Completion Date:** | 01/15/99 |
| **66% Completion Date:** | 02/19/99 |
| **End Date:** | 08/12/99 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 150 | 03/17/99 |
| Change Order No. 1 | +147 | 08/12/99 |

The contract was granted final acceptance on November 10, 1999 (Resolution No. R-283-99).

**Service Area:** Lakeview
**Contract Number:** 3903

**Council Districts:** A & D
**Contract Name:** East Lakeview Area Sewer Rehabilitation – Phase 2 Pipe Repair No. 1

**Original Contract Duration (calendar days):** 240

**Description of Work:**
The work generally consists of sewer line rehabilitation by excavation of 8-inch to 18-inch diameter sewer lines including 107 external point repairs, 34 external service connection repairs, and 1,960 linear feet of sewer service lateral replacement. The contract also provides for restoration and sewer flow control. The work sites for this contract are primarily east of the Orleans Avenue Canal.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 09/29/97 |
| **Start Final Design:** | 04/06/99 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 12/15/99 |
| **Bid Opening Date:** | 01/14/00 |
| **Contract Award Date:** | 02/09/00 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 06/05/00 |
| **33% Completion Date:** | 11/16/00 |
| **66% Completion Date:** | 12/31/00 |
| **End Date:** | 01/05/01 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 04/20/00 |
| **33% Completion Date:** | 06/09/00 |
| **66% Completion Date:** | 07/14/00 |
| **End Date:** | 03/23/01 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 240 | 12/14/00 |
| Change Order No. 1 | 0 | 12/14/00 |
| Change Order No. 2 | +60 | 02/11/01 |
| Change Order No. 3 | +40 | 03/23/01 |

The contract was granted final acceptance on July 25, 2001 (Resolution No. R-160-2001).

**Service Area:** Lakeview
**Contract Number:** 3905

**Council Districts:** A & D
**Contract Name:** West Lakeview Area Sewer Rehabilitation – Phase 1 Pipe Lining and Replacement

**Original Contract Duration (calendar days):** 250

**Description of Work:**
The work generally consists of sewer line rehabilitation by cured-in-place lining of approximately 23,692 linear feet of existing sanitary sewer lines from 8-inch to 18-inch diameter, 2,322 linear feet of 8-inch open cut pipe replacement, 266 existing sewer service replacements, 166 external point repairs, 20 internal point repairs, and 40 internal obstruction removals. The contract also provides for restoration and sewer flow control. The work sites for this contract are primarily west of the Orleans Avenue Canal.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 09/29/97 |
| **Start Final Design:** | 01/05/98 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 10/23/98 |
| **Bid Opening Date:** | 12/04/98 |
| **Contract Award Date:** | 01/13/99 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 05/13/99 |
| **33% Completion Date:** | 09/18/99 |
| **66% Completion Date:** | 12/27/99 |
| **End Date:** | 01/17/00 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 05/03/99 |
| **33% Completion Date:** | 08/20/99 |
| **66% Completion Date:** | 11/19/99 |
| **End Date:** | 06/30/00 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 250 | 01/07/00 |
| Change Order No. 1 | +75 | 03/22/00 |
| Change Order No. 2 | +100 | 06/30/00 |

The contract was granted final acceptance on October 27, 2000 (Resolution No. R-222-2000).

**Service Area:** Lakeview
**Contract Number:** 3906

**Council Districts:** A & D
**Contract Name:** Lakeview Area Sewer Rehabilitation – Phase 2 Pipe Repairs and Replacement No. 1

**Original Contract Duration (calendar days):** 330

**Description of Work:**
The work generally consists of rehabilitation by cured-in-place pipe lining of approximately 30,437 linear feet of existing sanitary sewer lines from 8-inch to 21-inch diameter, 2,995 linear feet of existing sewer service lateral replacement, 84 external point repairs, approximately 5,009 linear feet of 8-inch to 15-inch replacement sewer, 305 service connection repairs, 43 internal point repairs, 27 internal obstruction removals, and restoration; including sewer flow control, labor, equipment, tools and materials. The project is located in Orleans Parish, bounded by Lake Pontchartrain, the 17th Street Canal, City Park Avenue, the Orleans Avenue Outfall Canal, Harrison Avenue, Canal Boulevard, I-610, and Pontchartrain Boulevard. Some portions of pipe replacement are in the adjacent area known as East Lakeview.

| **Design Dates** | |
|---|---|
| **Start Preliminary Design:** | 04/06/99 |
| **Start Final Design:** | 06/07/99 |

| **Bid and Award Dates** | |
|---|---|
| **Advertisement Date:** | 04/12/00 |
| **Bid Opening Date:** | 05/12/00 |
| **Contract Award Date:** | 06/21/00 |

| **Construction Dates (Projected)** | |
|---|---|
| **Start Date:** | 10/01/00 |
| **33% Completion Date:** | 05/22/01 |
| **66% Completion Date:** | 07/02/01 |
| **End Date:** | 09/01/01 |

| **Construction Dates (Actual)** | |
|---|---|
| **Start Date:** | 09/05/00 |
| **33% Completion Date:** | 11/30/00 |
| **66% Completion Date:** | 03/09/01 |
| **End Date:** | 11/21/01 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 330 | 08/01/01 |
| Change Order No. 1 | +121 | 11/30/01 |
| Change Order No. 2 | -9 | 11/21/01 |

The contract was granted final acceptance on April 24, 2002 (Resolution No. R-041-2002).

**Service Area:** Lakeview
**Contract Number:** 3908

**Council Districts:** A & D
**Contract Name:** East Lakeview Area Sewer Rehabilitation – Phase 1 Pipe Lining and Replacement

**Original Contract Duration (calendar days):** 180

**Description of Work:**
The work generally consists of 8-inch to 10-inch sewer line rehabilitation by cured-in-place lining of approximately 9,156 linear feet of existing sanitary sewer lines from 6-inch to 12-inch diameter, 193 linear feet of 8-inch open cut pipe replacement, 205 existing sewer service replacements, 18 external point repairs, 11 internal point repairs, and 12 internal obstruction removals. The contract also provides for restoration and sewer flow control. The work sites for this contract are primarily east of the Orleans Avenue Canal.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 09/22/97 |
| **Start Final Design:** | 01/05/98 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 10/23/98 |
| **Bid Opening Date:** | 12/04/98 |
| **Contract Award Date:** | 01/13/99 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 05/13/99 |
| **33% Completion Date:** | 08/24/99 |
| **66% Completion Date:** | 10/18/99 |
| **End Date:** | 11/18/99 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 05/03/99 |
| **33% Completion Date:** | 06/25/99 |
| **66% Completion Date:** | 09/10/99 |
| **End Date:** | 01/26/00 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 180 | 10/29/99 |
| Change Order No. 1 | +89 | 01/26/00 |

The contract was granted final acceptance on May 17, 2000 (Resolution No. R-132-2000).

**Service Area:** Lakeview
**Contract Number:** 3909
(Formerly Contract No. 3907)

**Council Districts:** A & D
**Contract Name:** West Lakeview Area Sewer Rehabilitation – Manhole Rehabilitation

**Original Contract Duration (calendar days):** 210

**Description of Work:**
The work generally consists of rehabilitation of 1,164 manholes in the Lakeview Basin. Rehabilitation techniques include frame and cover replacements, resetting frames, frame and cover adjustments, elastomeric corbel seals, lightweight cementitious manhole lining, and inflow dish inserts. The work sites for this contract are primarily west of the Orleans Avenue Canal.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 09/29/97 |
| **Start Final Design:** | 01/05/98 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 01/15/99 |
| **Bid Opening Date:** | 02/12/99 |
| **Contract Award Date:** | 03/10/99 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 08/02/99 |
| **33% Completion Date:** | 01/26/00 |
| **66% Completion Date:** | 02/25/00 |
| **End Date:** | 02/27/00 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 08/02/99 |
| **33% Completion Date:** | 10/22/99 |
| **66% Completion Date:** | 12/17/99 |
| **End Date:** | 03/24/00 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 210 | 02/17/00 |
| Change Order No. 1 | +21 | 03/09/00 |
| Change Order No. 2 | +15 | 03/24/00 |

The contract was granted final acceptance on October 27, 2000 (Resolution No. R-223-2000).

**Service Area:** Lakeview
**Contract Number:** 3911

**Council Districts:** A & D
**Contract Name:** West Lakeview Area Sewer Rehabilitation – Phase 2 Pipe Repairs and Replacement

**Original Contract Duration (calendar days):** 330

**Description of Work:**
The work generally consists of rehabilitation by cured-in-place pipe lining of approximately 24,388 linear feet of existing sanitary sewer lines from 8-inch to 30-inch diameter, 5,400 linear feet of existing sewer service lateral replacement, 117 external point repairs, approximately 6,665 linear feet of 8-inch to 10-inch replacement sewer, 177 service connection repairs, 10 internal obstruction removals, and restoration; including sewer flow control, labor, equipment, tools and materials. The project is located in Orleans Parish, bounded by Lake Pontchartrain, the 17th Street Canal, City Park Avenue and the Orleans Avenue Outfall Canal.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 04/06/99 |
| **Start Final Design:** | 06/07/99 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 04/12/00 |
| **Bid Opening Date:** | 05/26/00 |
| **Contract Award Date:** | 08/28/00 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 12/01/00 |
| **33% Completion Date:** | 04/09/01 |
| **66% Completion Date:** | 07/18/01 |
| **End Date:** | 10/28/01 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 11/06/00 |
| **33% Completion Date:** | 01/26/01 |
| **66% Completion Date:** | 03/30/01 |
| **End Date:** | 11/21/01 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 330 | 10/02/01 |
| Change Order No. 1 | 0 | 10/02/01 |
| Change Order No. 2 | 0 | 10/02/01 |
| Change Order No. 3 | +50 | 11/21/01 |

The contract was granted final acceptance on April 24, 2002 (Resolution No. R-042-2002).

**Service Area:** Lakeview
**Contract Number:** 3924
(Formerly Contract No. 3910)

**Council Districts:** A & D
**Contract Name:** East Lakeview Area Sewer Rehabilitation – Phase 2 Pipe Lining and Repairs

**Original Contract Duration (calendar days):** 300

**Description of Work:**
The work generally consists of sewer line rehabilitation by cured-in-place lining of approximately 25,942 linear feet of existing sanitary sewer lines from 8-inch to 18-inch diameter, 909 linear feet of sewer service lateral replacements, 38 internal point repairs, and 164 service connection repairs by short length service lateral lining or excavation. The contract also provides for restoration and sewer flow control. The work sites for this contract are primarily east of the Orleans Avenue Canal.

| **Design Dates** | |
|---|---|
| **Start Preliminary Design:** | 09/29/97 |
| **Start Final Design:** | 04/06/99 |

| **Bid and Award Dates** | |
|---|---|
| **Advertisement Date:** | 02/09/00 |
| **Bid Opening Date:** | 03/10/00 |
| **Contract Award Date:** | 04/12/00 |

| **Construction Dates (Projected)** | |
|---|---|
| **Start Date:** | 07/24/00 |
| **33% Completion Date:** | 12/15/00 |
| **66% Completion Date:** | 01/26/01 |
| **End Date:** | 05/20/01 |

| **Construction Dates (Actual)** | |
|---|---|
| **Start Date:** | 07/24/00 |
| **33% Completion Date:** | 10/13/00 |
| **66% Completion Date:** | 11/24/00 |
| **End Date:** | 06/15/01 |

Contract Change Orders are summarized as follows:

| **Contract Status** | **Contract Time (Days)** | **Contract End Date** |
|---|---|---|
| Original | 300 | 05/20/01 |
| Change Order No. 1 | +25 | 06/15/01 |

The contract was granted final acceptance on October 10, 2001 (Resolution No. R-197-2001).

**Service Area:** Central Business District/ French Quarter
**Contract Number:** 3914

**Council Districts:** B & C
**Contract Name:** CBD/FQ Area Sewer Rehabilitation – Cleaning and CCTV

**Original Contract Duration (calendar days):** 330

**Description of Work:**
The work generally consists of the cleaning and CCTV inspection of approximately 300,371 linear feet of existing 6-inch to 45-inch diameter main lines, cleaning of approximately 8,388 linear feet of existing 54-inch to 72-inch diameter main lines, cleaning of 19 service laterals, and CCTV inspection of 84 service laterals, including sewer flow control, labor, equipment, tools and materials. The project is located in Orleans Parish, bounded by Esplanade Avenue to the east, the Mississippi River to the south, Third Street to the west, and Claiborne Avenue to the north.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 02/08/99 |
| **Start Final Design:** | 06/28/99 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 04/12/00 |
| **Bid Opening Date:** | 05/12/00 |
| **Contract Award Date:** | 06/21/00 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 10/30/00 |
| **33% Completion Date:** | 04/22/01 |
| **66% Completion Date:** | 07/25/01 |
| **End Date:** | 09/25/01 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 10/30/00 |
| **33% Completion Date:** | 03/16/01 |
| **66% Completion Date:** | 06/22/01 |
| **End Date:** | 06/28/02 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 330 | 09/25/01 |
| Change Order No. 1 | +276 | 06/28/02 |

The contract was granted final acceptance on August 21, 2002 (Resolution No. R-119-2002).

**Service Area:** Central Business District/ French Quarter
**Contract Number:** 3915

**Council Districts:** B & C
**Contract Name:** CBD/FQ Area Sewer Rehabilitation – Point Repair and Pipe Replacement

**Original Contract Duration (calendar days):** 210

**Description of Work:**
The work generally consists of 15 external main line point repairs, 217 external service or lateral line point repairs, 378 linear feet of 6-inch service line repair, including sewer flow control, labor, equipment, tools and materials. The project is located in Orleans Parish, bounded by Felicity Street to the east, the Mississippi River to the south, Third Street to the west, and Claiborne Avenue to the north.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 02/08/99 |
| **Start Final Design:** | 06/28/99 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 08/16/00 |
| **Bid Opening Date:** | 09/15/00 |
| **Contract Award Date:** | 10/27/00 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 01/08/01 |
| **33% Completion Date:** | 06/16/01 |
| **66% Completion Date:** | 07/16/01 |
| **End Date:** | 08/05/01 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 01/08/01 |
| **33% Completion Date:** | 04/13/01 |
| **66% Completion Date:** | 05/04/01 |
| **End Date:** | 10/31/01 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 210 | 08/05/01 |
| Change Order No. 1 | +87 | 10/31/01 |

The contract was granted final acceptance on January 16, 2002 (Resolution No. R-005-2002).

**Service Area:** Central Business District/ French Quarter
**Contract Number:** 3916

**Council Districts:** B & C
**Contract Name:** CBD/FQ Area Sewer Rehabilitation – Phase 1 Point Repair

**Original Contract Duration (calendar days):** 210

**Description of Work:**
The work generally consists of 12 external main line point repairs, 214 external service or lateral line point repairs, including sewer flow control, labor, equipment, tools and materials. The project is located in Orleans Parish, bounded by Earhart Boulevard to the east, the Mississippi River to the south, Felicity Street to the west, and Claiborne Avenue to the north.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 02/08/99 |
| **Start Final Design:** | 06/28/99 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 08/16/00 |
| **Bid Opening Date:** | 09/15/00 |
| **Contract Award Date:** | 10/27/00 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 01/08/01 |
| **33% Completion Date:** | 06/06/01 |
| **66% Completion Date:** | 07/16/01 |
| **End Date:** | 08/05/01 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 01/08/01 |
| **33% Completion Date:** | 03/30/01 |
| **66% Completion Date:** | 05/04/01 |
| **End Date:** | 10/31/01 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 210 | 08/05/01 |
| Change Order No. 1 | +87 | 10/31/01 |

The contract was granted final acceptance on January 16, 2002 (Resolution No. R-006-2002).

**Service Area:** Central Business District/ French Quarter
**Contract Number:** 3917

**Council Districts:** B & C
**Contract Name:** CBD/FQ Area Sewer Rehabilitation – Phase 1 Pipe Lining and Point Repair

**Original Contract Duration (calendar days):** 240

**Description of Work:**
The work generally consists of 24,009 linear feet of full-length cured-in-place lining, 25 cured-in-place lining point repairs, 15 main line point repairs, 65 main line wye/tee replacements, and 2 protruding tap and internal obstruction removals, including sewer flow control, labor, equipment, tools and materials. The project is located in Orleans Parish, bounded by Earhart Boulevard to the east, the Mississippi River to the south, Third Street to the west, and Claiborne Avenue to the north.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 02/08/99 |
| **Start Final Design:** | 06/28/99 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 08/15/01 |
| **Bid Opening Date:** | 09/21/01 |
| **Contract Award Date:** | 10/10/01 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 03/11/02 |
| **33% Completion Date:** | 06/28/02 |
| **66% Completion Date:** | 09/06/02 |
| **End Date:** | 11/05/02 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 02/18/02 |
| **33% Completion Date:** | 04/05/02 |
| **66% Completion Date:** | 05/03/02 |
| **End Date:** | 11/05/02 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 240 | 10/16/02 |
| Change Order No. 1 | +21 | 11/05/02 |

The contract was granted final acceptance on January 15, 2003 (Resolution No. R-012-2003).

**Service Area:** Central Business District/ French Quarter
**Contract Number:** 3918

**Council Districts:** B & C
**Contract Name:** CBD/FQ Area Sewer Rehabilitation – Phase 1 Manhole Rehabilitation

**Original Contract Duration (calendar days):** 150

**Description of Work:**
The work generally consists of the rehabilitation of approximately 312 sanitary sewer manholes, including sewer flow control, labor, equipment, tools and materials. The project is located in Orleans Parish, bounded by Earhart Boulevard to the east, the Mississippi River to the south, Third Street to the west, and Claiborne Avenue to the north.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 02/08/99 |
| **Start Final Design:** | 06/28/99 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 11/15/00 |
| **Bid Opening Date:** | 12/15/00 |
| **Contract Award Date:** | 01/12/01 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 06/12/01 |
| **33% Completion Date:** | 09/14/01 |
| **66% Completion Date:** | 10/04/01 |
| **End Date:** | 11/08/01 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 04/16/01 |
| **33% Completion Date:** | 06/15/01 |
| **66% Completion Date:** | 07/06/01 |
| **End Date:** | 10/19/01 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 150 | 09/12/01 |
| Change Order No. 1 | +37 | 10/19/01 |

This contract was granted final acceptance on March 20, 2002 (Resolution No. R-014-2002).

**Service Area:** Central Business District/ French Quarter
**Contract Number:** 3919

**Council Districts:** B & C
**Contract Name:** CBD/FQ Area Sewer Rehabilitation – Phase 2 Point Repair and Pipe Replacement No. 1

**Original Contract Duration (calendar days):** 270

**Description of Work:**
The work generally consists of rehabilitation of 145 main line point repairs, 130 main line wye or tee replacements, 888 linear feet of external service lateral line replacements and 283 linear feet of main line complete pipe replacement. The project is located in Orleans Parish, bounded by Iberville Street to the east, the Mississippi River to the south, Earhart Boulevard to the west, and Claiborne Avenue to the north.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 02/08/99 |
| **Start Final Design:** | 10/01/99 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 05/15/02 |
| **Bid Opening Date:** | 06/21/02 |
| **Contract Award Date:** | 07/17/02 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 01/17/03 |
| **33% Completion Date:** | 05/05/03 |
| **66% Completion Date:** | 07/24/03 |
| **End Date:** | 10/14/03 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 01/17/03 |
| **33% Completion Date:** | 03/28/03 |
| **66% Completion Date:** | 04/25/03 |
| **End Date:** | 01/11/04 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 270 | 10/14/03 |
| Change Order No. 1 | +90 | 01/11/04 |

The contract was granted final acceptance on July 21, 2004 (Resolution No. R-096-2004).

**Service Area:** Central Business District/ French Quarter
**Contract Number:** 3920

**Council Districts:** B & C
**Contract Name:** CBD/FQ Area Sewer Rehabilitation – Phase 2 Point Repair

**Original Contract Duration (calendar days):** 240

**Description of Work:**
The work generally consists of rehabilitation of 12 external main line point repairs, 125 external service or lateral line point repairs and 480 linear feet of 8-inch pipe replacement. The project is located in Orleans Parish, bounded by Iberville Street to the east, the Mississippi River to the south, Earhart Boulevard to the west, and Claiborne Avenue to the north.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 02/08/99 |
| **Start Final Design:** | 10/01/99 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 07/09/03 |
| **Bid Opening Date:** | 08/15/03 |
| **Contract Award Date:** | 09/17/03 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 02/17/04 |
| **33% Completion Date:** | 06/13/04 |
| **66% Completion Date:** | 08/02/04 |
| **End Date:** | 10/13/04 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 12/01/03 |
| **33% Completion Date:** | 04/16/04 |
| **66% Completion Date:** | 07/09/04 |
| **End Date:** | 05/08/05 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 240 | 07/27/04 |
| Change Order No. 1 | +285 | 05/08/05 |

The contract was granted final acceptance on February 15, 2006 (Resolution No. R-008-2006).

**Service Area:** Central Business District/ French Quarter
**Contract Number:** 3921

**Council Districts:** B & C
**Contract Name:** CBD/FQ Area Sewer Rehabilitation – Phase 2 Pipe Lining

**Original Contract Duration (calendar days):** 300

**Description of Work:**
The work generally consists of rehabilitation of cured-in-place pipe lining, excavated main line point repairs, service lateral reinstatements, and service lateral replacements. The project is located in Orleans Parish, bounded by Esplanade Street to the east, the Mississippi River to the south, Earhart Boulevard to the west, and Claiborne Avenue to the north.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 02/08/99 |
| **Start Final Design:** | 10/01/99 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 01/14/04 |
| **Bid Opening Date:** | 02/20/04 |
| **Contract Award Date:** | 03/17/04 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 08/17/04 |
| **33% Completion Date:** | 11/02/04 |
| **66% Completion Date:** | 12/22/04 |
| **End Date:** | 02/12/05 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 07/19/04 |
| **33% Completion Date:** | 10/08/04 |
| **66% Completion Date:** | 11/05/04 |
| **End Date:** | 07/29/05 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 300 | 05/14/05 |
| Change Order No. 1 | +41 | 06/24/05 |

The contract was granted final acceptance on October 19, 2005 (Resolution No. R-220-2005).

**Service Area:** Central Business District/ French Quarter
**Contract Number:** 3922

**Council Districts:** B & C
**Contract Name:** CBD/FQ Area Sewer Rehabilitation – Phase 2 Manhole Rehabilitation

**Original Contract Duration (calendar days):** 180

**Description of Work:**
The work generally consists of rehabilitation of manholes, including manhole frame and cover replacements and/or cover adjustments, isolation pad installations, full and partial depth manhole liners, inflow dish installations, and temporary and final restoration. The project is located in Orleans Parish, bounded by Esplanade Street to the east, the Mississippi River to the south, Earhart Boulevard to the west, and Claiborne Avenue to the north.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 02/08/99 |
| **Start Final Design:** | 10/01/99 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 02/11/04 |
| **Bid Opening Date:** | 03/19/04 |
| **Contract Award Date:** | 04/21/04 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 09/21/04 |
| **33% Completion Date:** | 12/07/04 |
| **66% Completion Date:** | 01/26/05 |
| **End Date:** | 03/19/05 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 08/16/04 |
| **33% Completion Date:** | 10/14/04 |
| **66% Completion Date:** | 11/23/04 |
| **End Date:** | 03/12/05 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 180 | 02/11/05 |
| Change Order No. 1 | +29 | 03/12/05 |

The contract was granted final acceptance on February 15, 2006 (Resolution No. R-009-2006).

**Service Area:** Central Business District/ French Quarter
**Contract Number:** 3636

**Council Districts:** B & C
**Contract Name:** CBD/FQ Area Sewer Sewer Rehabilitation – Fiber Pilot Project

**Original Contract Duration (calendar days):** 150

**Description of Work:**
The work generally consists of sewer line replacement with simultaneous fiber optic conduit installation utilizing a dual-purpose pipe bursting process. This process also includes sewer line rehabilitation repairs through CIPP lining. The project is located in Orleans Parish, generally within the Central Business District, bounded by Mississippi River to the east, Girod Street to the south, Claiborne Avenue to the west, and Common Street to the north.

| **Design Dates** | |
|---|---|
| **Start Preliminary Design:** | 12/12/03 |
| **Start Final Design:** | 03/15/04 |

| **Bid and Award Dates** | |
|---|---|
| **Advertisement Date:** | 10/13/04 |
| **Bid Opening Date:** | 12/03/04 |
| **Contract Award Date**: | 03/16/05 |

| **Construction Dates (Projected)** | |
|---|---|
| **Start Date:** | 04/11/05 |
| **33% Completion Date:** | 07/02/05 |
| **66% Completion Date:** | 08/01/05 |
| **End Date:** | 09/07/05 |

| **Construction Dates (Actual)** | |
|---|---|
| **Start Date** | 04/18/05 |
| **33% Completion Date:** | 06/06/05 |
| **66% Completion Date:** | 07/26/05 |
| **End Date:** | 10/11/06 |

Contract Change Orders are summarized as follows:

| **Contract Status** | **Contract Time (Days)** | **Contract End Date** |
|---|---|---|
| Original | 150 | 09/14/05 |
| Change Order No. 1 | +392 | 10/11/06 |

The contract was granted final acceptance on March 21, 2007 (Resolution No. R-033-2007).

**Service Area:** Gentilly
**Contract Number:** 3925

**Council Districts:** D & E
**Contract Name:** Gentilly Area Sewer Rehabilitation – Point Repair No. 1

**Original Contract Duration (calendar days):** 230

**Description of Work:**
The work generally consists of 254 external service repairs, 73 main line point repairs, and 755 linear feet of service lateral replacements; including sewer flow control, labor, equipment, tools and materials. The project is located in Orleans Parish, bounded by Lake Pontchartrain to the north, the London Avenue Canal to the west, the Inner Harbor Navigational Canal to the east, and Florida Avenue to the south.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 03/01/00 |
| **Start Final Design:** | 08/07/00 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 02/14/01 |
| **Bid Opening Date:** | 03/23/01 |
| **Contract Award Date:** | 05/16/01 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 10/16/01 |
| **33% Completion Date:** | 01/23/02 |
| **66% Completion Date:** | 03/14/02 |
| **End Date:** | 06/02/02 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 07/23/01 |
| **33% Completion Date:** | 10/12/01 |
| **66% Completion Date:** | 11/23/01 |
| **End Date:** | 04/06/02 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 230 | 03/09/02 |
| Change Order No. 1 | +28 | 04/06/02 |

The contract was granted final acceptance on April 16, 2003 (Resolution No. R-061-2003).

**Service Area:** Gentilly
**Contract Number:** 3926

**Council Districts:** D & E
**Contract Name:** Gentilly Area Sewer Rehabilitation – Point Repair No. 2

**Original Contract Duration (calendar days):** 230

**Description of Work:**
The work generally consists of 280 external service repairs, 125 main line point repairs, and 280 linear feet of service lateral replacements; including sewer flow control, labor, equipment, tools and materials. The project is located in Orleans Parish, bounded by Leon C. Simon Drive to the north, Peoples Avenue to the east, Florida Avenue to the south, and Elysian Fields Avenue to the west.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 03/01/00 |
| **Start Final Design:** | 08/07/00 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 04/11/01 |
| **Bid Opening Date:** | 05/11/01 |
| **Contract Award Date:** | 06/27/01 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 11/27/01 |
| **33% Completion Date:** | 04/08/02 |
| **66% Completion Date:** | 06/07/02 |
| **End Date:** | 07/14/02 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 10/01/01 |
| **33% Completion Date:** | 11/16/01 |
| **66% Completion Date:** | 02/01/02 |
| **End Date:** | 06/28/02 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 230 | 05/18/02 |
| Change Order No. 1 | +41 | 06/28/02 |

The contract was granted final acceptance on August 21, 2002 (Resolution No. R-118-2002).

**Service Area:** Gentilly
**Contract Number:** 3927

**Council Districts:** D & E
**Contract Name:** Gentilly Area Sewer Rehabilitation – Pipe Replacement No. 1 and No. 2

**Original Contract Duration (calendar days):** 210

**Description of Work:**
The work generally consists of replacing 2,212 linear feet of sewer main lines and associated service connections, and approximately 1,028 linear feet of lateral replacements; including temporary and final restoration, sewer flow control, labor, equipment, tools and materials. The project is located in Orleans Parish, in the area bounded by Leon C. Simon Drive, Elysian Fields Avenue, the Inner Harbor Navigational Canal, and Florida Avenue.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 03/01/00 |
| **Start Final Design:** | 06/08/01 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 08/14/02 |
| **Bid Opening Date:** | 09/20/02 |
| **Contract Award Date:** | 10/16/02 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 03/17/03 |
| **33% Completion Date:** | 06/16/03 |
| **66% Completion Date:** | 08/15/03 |
| **End Date:** | 10/13/03 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 03/05/03 |
| **33% Completion Date:** | 04/25/03 |
| **66% Completion Date:** | 05/16/03 |
| **End Date:** | 09/30/03 |

The contract was granted final acceptance on October 20, 2004 (Resolution No. R-164-2004).

**Service Area:** Gentilly
**Contract Number:** 3928

**Council Districts:** D & E
**Contract Name:** Gentilly Area Sewer Rehabilitation – Spain Street/Clematis Avenue 48-inch Trunk Sewer Rehabilitation

**Original Contract Duration (calendar days):** 210

**Description of Work:**
The work generally consists of rehabilitation of 6,108 linear feet of 48-inch trunk sewer, by slip-lining with 42-inch nominal diameter pipe. The project is located in Orleans Parish, in the area bounded by Leon C. Simon Drive, Elysian Fields Avenue, the Inner Harbor Navigational Canal, and Florida Avenue.

| **Design Dates** | |
|---|---|
| **Start Preliminary Design:** | 01/16/02 |
| **Start Final Design:** | 07/12/02 |

| **Bid and Award Dates** | |
|---|---|
| **Advertisement Date:** | 10/09/02 |
| **Bid Opening Date:** | 11/15/02 |
| **Contract Award Date:** | 12/18/02 |

| **Construction Dates (Projected)** | |
|---|---|
| **Start Date:** | 05/19/03 |
| **33% Completion Date:** | 08/14/03 |
| **66% Completion Date:** | 10/13/03 |
| **End Date:** | 12/15/03 |

| **Construction Dates (Actual)** | |
|---|---|
| **Start Date:** | 05/19/03 |
| **33% Completion Date:** | 07/17/03 |
| **66% Completion Date:** | 10/10/03 |
| **End Date:** | 01/25/04 |

Contract Change Orders are summarized as follows:

| **Contract Status** | **Contract Time (Days)** | **Contract End Date** |
|---|---|---|
| Original | 210 | 12/15/03 |
| Change Order No. 1 | +42 | 01/25/04 |

The contract was granted final acceptance on September 22, 2004 (Resolution No. R-138-2004).

**Service Area:** Gentilly
**Contract Number:** 3929

**Council Districts:** D & E
**Contract Name:** Gentilly Area Sewer Rehabilitation – Pipe Repair and Lining No. 1

**Original Contract Duration (calendar days):** 300

**Description of Work:**
The work generally consists of 18,366 linear feet of cured-in-place lining, 104 external service repairs, 8 main line point repairs, 78 linear feet of service lateral replacements, and the rehabilitation of approximately 153 sanitary sewer manholes; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Gentilly Basin of Orleans Parish, bounded by Lake Pontchartrain, the London Avenue Canal, the Inner Harbor Navigational Canal, and Florida Avenue.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 03/01/00 |
| **Start Final Design:** | 08/07/00 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 09/12/01 |
| **Bid Opening Date:** | 10/12/01 |
| **Contract Award Date:** | 03/20/02 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 08/19/02 |
| **33% Completion Date:** | 12/17/02 |
| **66% Completion Date:** | 03/17/03 |
| **End Date:** | 06/14/03 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 08/12/02 |
| **33% Completion Date:** | 10/25/02 |
| **66% Completion Date:** | 02/07/03 |
| **End Date:** | 07/10/03 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 300 | 06/07/03 |
| Change Order No. 1 | +33 | 07/10/03 |

The contract was granted final acceptance on February 18, 2004 (Resolution No. R-013-2004).

**Service Area:** Gentilly
**Contract Number:** 3930

**Council Districts:** D & E
**Contract Name:** Gentilly Area Sewer Rehabilitation – Pipe Lining and Repairs No. 2

**Original Contract Duration (calendar days):** 300

**Description of Work:**
The work generally consists of 26,065 linear feet of cured-in-place lining, 190 mainline point repairs, 206 external service repairs, 18 main line internal cured-in-place point repairs, 4,008 linear feet of service lateral replacements, and the rehabilitation of approximately 174 sanitary sewer manholes; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Gentilly Basin of Orleans Parish, bounded by Lake Pontchartrain, the London Avenue Canal, the Inner Harbor Navigational Canal, and Florida Avenue.

| **Design Dates** | |
|---|---|
| **Start Preliminary Design:** | 03/01/00 |
| **Start Final Design:** | 07/20/01 |

| **Bid and Award Dates** | |
|---|---|
| **Advertisement Date:** | 01/16/02 |
| **Bid Opening Date:** | 03/15/02 |
| **Contract Award Date:** | 04/24/02 |

| **Construction Dates (Projected)** | |
|---|---|
| **Start Date:** | 09/23/02 |
| **33% Completion Date:** | 01/21/03 |
| **66% Completion Date:** | 04/21/03 |
| **End Date:** | 07/19/03 |

| **Construction Dates (Actual)** | |
|---|---|
| **Start Date:** | 08/19/02 |
| **33% Completion Date:** | 10/25/02 |
| **66% Completion Date:** | 12/13/02 |
| **End Date:** | 06/26/03 |

Contract Change Orders are summarized as follows:

| **Contract Status** | **Contract Time (Days)** | **Contract End Date** |
|---|---|---|
| Original | 300 | 06/14/03 |
| Change Order No. 1 | +12 | 06/26/03 |

The contract was granted final acceptance on October 15, 2003 (Resolution No. R-172-2003).

**Service Area:** Gentilly
**Contract Number:** 3931

**Council Districts:** D & E
**Contract Name:** Gentilly Area Sewer Rehabilitation – Pipe Lining and Repairs No. 3

**Original Contract Duration (calendar days):** 300

**Description of Work:**
The work generally consists of rehabilitation of 24,410 linear feet of CIPP lining, 252 external service repairs, 264 main line point repairs, 4,549 linear feet of service lateral replacements, and 482 sanitary sewer manholes; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Gentilly Basin of Orleans Parish, bounded by Lake Pontchartrain, the London Avenue Canal, the Inner Harbor Navigational Canal, and Florida Avenue.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 03/01/00 |
| **Start Final Design:** | 07/20/01 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 02/13/02 |
| **Bid Opening Date:** | 03/28/02 |
| **Contract Award Date:** | 05/15/02 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 10/14/02 |
| **33% Completion Date:** | 01/11/03 |
| **66% Completion Date:** | 04/11/03 |
| **End Date:** | 08/09/03 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 09/16/02 |
| **33% Completion Date:** | 12/13/02 |
| **66% Completion Date:** | 03/14/03 |
| **End Date:** | 08/09/04 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 300 | 07/22/03 |
| Change Order No. 1 | +393 | 08/09/04 |

The contract was granted final acceptance on October 20, 2004 (Resolution No. R-165-2004).

**Service Area:** Gentilly
**Contract Number:** 3932

**Council Districts:** D & E
**Contract Name:** Gentilly Area Sewer Rehabilitation – Manhole Rehabilitation No. 1

**Original Contract Duration (calendar days):** 270

**Description of Work:**
The work generally consists of rehabilitation of approximately 420 manholes, including frame and cover replacement, and/or cover adjustments, isolation pad installation, and full or partial depth manhole liners; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Gentilly Basin of Orleans Parish, bounded by Lake Pontchartrain, the London Avenue Canal, the Inner Harbor Navigational Canal, and Florida Avenue.

| **Design Dates** | |
|---|---|
| **Start Preliminary Design:** | 03/01/00 |
| **Start Final Design:** | 06/08/01 |

| **Bid and Award Dates** | |
|---|---|
| **Advertisement Date:** | 02/12/03 |
| **Bid Opening Date:** | 03/14/03 |
| **Contract Award Date:** | 04/16/03 |

| **Construction Dates (Projected)** | |
|---|---|
| **Start Date:** | 09/16/03 |
| **33% Completion Date:** | 01/02/04 |
| **66% Completion Date:** | 03/21/04 |
| **End Date:** | 06/11/04 |

| **Construction Dates (Actual)** | |
|---|---|
| **Start Date:** | 08/18/03 |
| **33% Completion Date:** | 10/10/03 |
| **66% Completion Date:** | 12/05/03 |
| **End Date:** | 04/23/04 |

Contract Change Orders are summarized as follows:

| **Contract Status** | **Contract Time (Days)** | **Contract End Date** |
|---|---|---|
| Original | 270 | 05/13/04 |
| Change Order No. 1 | -20 | 04/23/04 |

The contract was granted final acceptance on July 21, 2004 (Resolution No. R-097-2004).

**Service Area:** Gentilly
**Contract Number:** 3933

**Council Districts:** D & E
**Contract Name:** Gentilly Area Sewer Rehabilitation – Manhole Rehabilitation No. 2

**Original Contract Duration (calendar days):** 270

**Description of Work:**
The work generally consists of rehabilitation of 450 manholes, including frame and cover replacement or adjustment, isolation pad installations, and full or partial depth manhole liners; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Gentilly Basin of Orleans Parish, bounded by Lake Pontchartrain, the London Avenue Canal, the Inner Harbor Navigational Canal, and Florida Avenue.

| **Design Dates** | |
|---|---|
| **Start Preliminary Design:** | 03/01/00 |
| **Start Final Design:** | 08/17/01 |

| **Bid and Award Dates** | |
|---|---|
| **Advertisement Date:** | 03/12/03 |
| **Bid Opening Date:** | 04/11/03 |
| **Contract Award Date:** | 05/21/03 |

| **Construction Dates (Projected)** | |
|---|---|
| **Start Date:** | 10/21/03 |
| **33% Completion Date:** | 02/05/04 |
| **66% Completion Date:** | 04/25/04 |
| **End Date:** | 07/16/04 |

| **Construction Dates (Actual)** | |
|---|---|
| **Start Date:** | 08/25/03 |
| **33% Completion Date:** | 11/07/03 |
| **66% Completion Date:** | 12/12/03 |
| **End Date:** | 06/07/04 |

Contract Change Orders are summarized as follows:

| **Contract Status** | **Contract Time (Days)** | **Contract End Date** |
|---|---|---|
| Original | 270 | 05/20/04 |
| Change Order No. 1 | +18 | 06/07/04 |

The contract was granted final acceptance on October 20, 2004 (Resolution No. R-166-2004).

**Service Area:** Gentilly
**Contract Number:** 3934

**Council Districts:** D & E
**Contract Name:** Gentilly Area Sewer Rehabilitation – Follow-Up Pipe Lining and Repair No. 1

**Original Contract Duration (calendar days):** 310

**Description of Work:**
The work generally consists of rehabilitation of 18,851 linear feet of CIPP lining, 140 external service repairs, 126 main line point repairs, and 1,542 linear feet of lateral replacements; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Gentilly Basin of Orleans Parish, bounded by Lake Pontchartrain, the London Avenue Canal, the Inner Harbor Navigational Canal, and Florida Avenue.

| **Design Dates** | |
|---|---|
| **Start Preliminary Design:** | 01/16/02 |
| **Start Final Design:** | 07/12/02 |

| **Bid and Award Dates** | |
|---|---|
| **Advertisement Date:** | 01/15/03 |
| **Bid Opening Date:** | 02/14/03 |
| **Contract Award Date:** | 03/19/03 |

| **Construction Dates (Projected)** | |
|---|---|
| **Start Date:** | 08/19/03 |
| **33% Completion Date:** | 12/14/03 |
| **66% Completion Date:** | 03/13/04 |
| **End Date:** | 06/23/04 |

| **Construction Dates (Actual)** | |
|---|---|
| **Start Date:** | 05/30/03 |
| **33% Completion Date:** | 08/29/03 |
| **66% Completion Date:** | 11/28/03 |
| **End Date:** | 05/16/04 |

Contract Change Orders are summarized as follows:

| **Contract Status** | **Contract Time (Days)** | **Contract End Date** |
|---|---|---|
| Original | 310 | 04/04/04 |
| Change Order No. 1 | +42 | 05/16/04 |

The contract was granted final acceptance on October 20, 2004 (Resolution No. R-167-2004).

**Service Area :** Gentilly
**Contract Number:** 3935

**Council Districts:** D & E
**Contract Name:** Gentilly Area Sewer Rehabilitation – Follow-Up Pipe Lining and Repair No. 2

**Original Contract Duration (calendar days):** 310

**Description of Work:**
The work generally consists of rehabilitation of 17,505 linear feet of CIPP lining, 222 external service repairs, 184 main line point repairs, and 1,851 linear feet of service lateral replacements; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Gentilly Basin of Orleans Parish, bounded by Lake Pontchartrain, the London Avenue Canal, the Inner Harbor Navigational Canal, and Florida Avenue.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 01/16/02 |
| **Start Final Design:** | 07/12/02 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 02/12/03 |
| **Bid Opening Date:** | 03/14/03 |
| **Contract Award Date:** | 04/16/03 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 09/16/03 |
| **33% Completion Date:** | 01/11/04 |
| **66% Completion Date:** | 04/10/04 |
| **End Date:** | 07/21/04 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 08/25/03 |
| **33% Completion Date:** | 10/03/03 |
| **66% Completion Date:** | 11/14/03 |
| **End Date:** | 06/28/04 |

The contract was granted final acceptance on September 22, 2004 (Resolution No. R-139-2004).

**Service Area:** Gentilly
**Contract Number:** 3936

**Council Districts:** D & E
**Contract Name:** Gentilly Area Sewer Rehabilitation – Cleaning, CCTV, and Repair No. 1

**Original Contract Duration (calendar days):** 330

**Description of Work:**
The work generally consists of pre-rehabilitation cleaning and CCTV inspection of 48,217 linear feet of gravity sewer line and rehabilitation of defective lines as determined by the S&WB on-site representative after review of CCTV documents. Rehabilitation methods include, but are not limited to, the following: cured-in-place pipe lining, replacement of a segment by open cut, point repair, replacement by pipe bursting and associated service connections, lateral replacements, and tie-in to manholes. The project work area is bounded by Leon C. Simon Drive, Elysian Fields Avenue, the Inner Harbor Navigation Canal, and Florida Avenue.

| **Design Dates** | |
|---|---|
| **Start Preliminary Design:** | 02/11/02 |
| **Start Final Design:** | 07/12/02 |

| **Bid and Award Dates** | |
|---|---|
| **Advertisement Date:** | 11/15/02 |
| **Bid Opening Date:** | 12/13/02 |
| **Contract Award Date:** | 01/15/03 |

| **Construction Dates (Projected)** | |
|---|---|
| **Start Date:** | 06/16/03 |
| **33% Completion Date:** | 10/10/03 |
| **66% Completion Date:** | 03/23/04 |
| **End Date:** | 05/10/04 |

| **Construction Dates (Actual)** | |
|---|---|
| **Start Date:** | 05/05/03 |
| **33% Completion Date:** | 08/01/03 |
| **66% Completion Date:** | 09/19/03 |
| **End Date:** | 08/02/04 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 330 | 03/29/04 |
| Change Order No. 1 | +79 | 08/02/04 |

The contract was granted final acceptance on October 20, 2004 (Resolution No. R-168-2004).

**Service Area:** Gentilly
**Contract Number:** 3937

**Council Districts:** D & E
**Contract Name:** Gentilly Area Sewer Rehabilitation – Cleaning, CCTV, and Repair No. 2

**Original Contract Duration (calendar days):** 270

**Description of Work:**
The work generally consists of full line replacement of approximately 2,271 linear feet of gravity sewer lines by open cut, pre-rehabilitation cleaning and CCTV inspection of 7,026 linear feet of gravity sewer line, and rehabilitation of defective lines as determined by the S&WB on-site representative after review of CCTV documents. Rehabilitation methods include, but are not limited to, the following: cured-in-place pipe lining, replacement of a segment by open cut, point repair, replacement by pipe bursting and associated service connections, lateral replacements, and tie-in to manholes. The project work area is bounded by Leon C. Simon Drive, Elysian Fields Avenue, the Inner Harbor Navigation Canal, and Florida Avenue.

| **Design Dates** | |
|---|---|
| **Start Preliminary Design:** | 02/11/02 |
| **Start Final Design:** | 07/12/02 |

| **Bid and Award Dates** | |
|---|---|
| **Advertisement Date:** | 02/12/03 |
| **Bid Opening Date:** | 03/14/03 |
| **Contract Award Date:** | 04/16/03 |

| **Construction Dates (Projected)** | |
|---|---|
| **Start Date:** | 09/16/03 |
| **33% Completion Date:** | 01/02/04 |
| **66% Completion Date:** | 03/21/04 |
| **End Date:** | 06/11/04 |

| **Construction Dates (Actual)** | |
|---|---|
| **Start Date:** | 08/04/03 |
| **33% Completion Date:** | 10/24/03 |
| **66% Completion Date:** | 12/12/03 |
| **End Date:** | 06/18/04 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 270 | 04/29/04 |
| Change Order No. 1 | +50 | 06/18/04 |

The contract was granted final acceptance on November 17, 2004 (Resolution No. R-200-2004).

**Service Area:** Gentilly
**Contract Number:** 3939

**Council Districts:** D & E
**Contract Name:** Gentilly Area Sewer Rehabilitation – Follow-up Full Line Replacement

**Original Contract Duration (calendar days):** 310

**Description of Work:**
The work generally consists of replacing approximately 3,500 feet of sewer main lines and associated service connections and approximately 1,570 linear feet of lateral replacements; including temporary and final restoration, sewer flow control, labor, equipment, and tools and materials. The work is generally located in the Gentilly Basin of Orleans Parish. The project work area is bounded by Lake Pontchartrain, the London Avenue Canal, the Inner Harbor Navigation Canal, and Florida Avenue.

| **Design Dates** | |
|---|---|
| **Start Preliminary Design:** | 01/16/02 |
| **Start Final Design:** | 07/12/02 |

| **Bid and Award Dates** | |
|---|---|
| **Advertisement Date:** | 01/15/03 |
| **Bid Opening Date:** | 02/14/03 |
| **Contract Award Date:** | 03/19/03 |

| **Construction Dates (Projected)** | |
|---|---|
| **Start Date:** | 08/19/03 |
| **33% Completion Date:** | 12/14/03 |
| **66% Completion Date:** | 03/13/04 |
| **End Date:** | 06/23/04 |

| **Construction Dates (Actual)** | |
|---|---|
| **Start Date:** | 05/27/03 |
| **33% Completion Date:** | 07/25/03 |
| **66% Completion Date:** | 08/15/03 |
| **End Date:** | 04/02/04 |

Contract Change Orders are summarized as follows:

| **Contract Status** | **Contract Time (Days)** | **Contract End Date** |
|---|---|---|
| Original | 310 | 03/31/04 |
| Change Order No. 1 | +2 | 04/02/04 |

The contract was granted final acceptance on May 18, 2005 (Resolution No. R-076-2005).

**Service Area:** Uptown
**Contract Number:** 3938

**Council Districts:** A & B
**Contract Name:** Uptown Area Sewer Rehabilitation – Line Cleaning and CCTV Inspection

**Original Contract Duration (calendar days):** 180

**Description of Work:**
The work generally consists of cleaning and closed circuit televising of approximately 77,500 linear feet of sanitary sewer. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Toledano and Third Streets to the east, the Mississippi River to the south, Audubon Park and Audubon Boulevard to the west, and Claiborne Avenue to the north.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 12/28/01 |
| **Start Final Design:** | 03/19/02 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 05/15/02 |
| **Bid Opening Date:** | 06/14/02 |
| **Contract Award Date:** | 07/17/02 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 12/31/02 |
| **33% Completion Date:** | 03/17/03 |
| **66% Completion Date:** | 05/08/03 |
| **End Date:** | 06/29/03 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 12/30/02 |
| **33% Completion Date:** | 02/21/03 |
| **66% Completion Date:** | 03/28/03 |
| **End Date:** | 02/20/04 |

The contract was granted final acceptance on June 20, 2007 (Resolution No. R-069-2007).

**Service Area:** Uptown
**Contract Number:** 3941

**Council Districts:** A & B
**Contract Name:** Uptown Area Sewer Rehabilitation – Manhole Rehabilitation

**Original Contract Duration (calendar days):** 210

**Description of Work:**
The work generally consists of the rehabilitation of 450 sanitary sewer manholes by replacement and/or adjustment of existing frames and covers and internal cementitious lining. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 12/28/01 |
| **Start Final Design:** | 12/02/02 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 04/09/03 |
| **Bid Opening Date:** | 05/09/03 |
| **Contract Award Date:** | 06/18/03 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 11/18/03 |
| **33% Completion Date:** | 02/13/04 |
| **66% Completion Date:** | 04/13/04 |
| **End Date:** | 06/14/04 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 10/13/03 |
| **33% Completion Date:** | 11/14/03 |
| **66% Completion Date:** | 01/16/04 |
| **End Date:** | 07/08/04 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 210 | 05/09/04 |
| Change Order No. 1 | +60 | 07/08/04 |

The contract was granted final acceptance on October 20, 2004 (Resolution No. R-169-2004).

**Service Area:** Uptown
**Contract Number:** 3942

**Council Districts:** A & B
**Contract Name:** Uptown Area Sewer Rehabilitation – Excavated Point Repair No. 1

**Original Contract Duration (calendar days):** 210

**Description of Work:**
The work generally consists of 182 main line point repairs and 900 linear feet of service lateral replacements; including temporary and final restoration, sewer flow control, labor, equipment, tools and materials. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 12/28/01 |
| **Start Final Design:** | 12/02/02 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 04/09/03 |
| **Bid Opening Date:** | 05/09/03 |
| **Contract Award Date:** | 06/18/03 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 11/18/03 |
| **33% Completion Date:** | 02/13/04 |
| **66% Completion Date:** | 04/13/04 |
| **End Date:** | 06/14/04 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 09/02/03 |
| **33% Completion Date:** | 10/24/03 |
| **66% Completion Date:** | 01/02/04 |
| **End Date:** | 06/02/04 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 210 | 03/29/04 |
| Change Order No. 1 | +65 | 06/02/04 |

The contract was granted final acceptance on November 17, 2004 (Resolution No. R-201-2004).

**Service Area:** Uptown
**Contract Number:** 3943

**Council Districts:** A & B
**Contract Name:** Uptown Area Sewer Rehabilitation – Excavated Point Repair No. 2

**Original Contract Duration (calendar days):** 210

**Description of Work:**
The work generally consists of 162 main line point repairs and 1,550 linear feet of service lateral replacements; including temporary and final restoration, sewer flow control, labor, equipment, tools and materials. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 12/28/01 |
| **Start Final Design:** | 12/02/02 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 05/19/03 |
| **Bid Opening Date:** | 06/20/03 |
| **Contract Award Date:** | 07/16/03 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 12/16/03 |
| **33% Completion Date:** | 03/12/04 |
| **66% Completion Date:** | 05/11/04 |
| **End Date:** | 07/12/04 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 10/13/03 |
| **33% Completion Date:** | 11/21/03 |
| **66% Completion Date:** | 01/23/04 |
| **End Date:** | 04/30/04 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 210 | 05/09/04 |
| Change Order No. 1 | -9 | 04/30/04 |

The contract was granted final acceptance on July 21, 2004 (Resolution No. R-099-2004).

**Service Area:** Uptown
**Contract Number:** 3944

**Council Districts:** A & B
**Contract Name:** Uptown Area Sewer Rehabilitation – Sewer Main Replacement No. 1

**Original Contract Duration (calendar days):** 300

**Description of Work:**
The work generally consists of 9,188 feet of main line replacements by open-cut excavation and pipe bursting and 3,488 feet of service lateral replacements; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 12/28/01 |
| **Start Final Design:** | 12/02/02 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 05/19/03 |
| **Bid Opening Date:** | 06/20/03 |
| **Contract Award Date:** | 07/16/03 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 12/16/03 |
| **33% Completion Date:** | 04/11/04 |
| **66% Completion Date:** | 07/10/04 |
| **End Date:** | 10/10/04 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 10/13/03 |
| **33% Completion Date:** | 01/02/04 |
| **66% Completion Date:** | 03/19/04 |
| **End Date:** | 08/07/04 |

The contract was granted final acceptance on November 16, 2005 (Resolution No. R-257-2005).

**Service Area:** Uptown
**Contract Number:** 3945

**Council Districts:** A & B
**Contract Name:** Uptown Area Sewer Rehabilitation – Excavated Point Repair No. 3

**Original Contract Duration (calendar days):** 210

**Description of Work:**
The work generally consists of 122 main line point repairs and 1,166 linear feet of service lateral replacements; including temporary and final restoration, sewer flow control, labor, equipment, tools and materials. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 12/28/01 |
| **Start Final Design:** | 12/02/02 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 06/11/03 |
| **Bid Opening Date:** | 07/11/03 |
| **Contract Award Date:** | 08/20/03 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 01/20/04 |
| **33% Completion Date:** | 04/16/04 |
| **66% Completion Date:** | 06/15/04 |
| **End Date:** | 08/16/04 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 11/03/03 |
| **33% Completion Date:** | 01/09/04 |
| **66% Completion Date:** | 03/05/04 |
| **End Date:** | 08/13/04 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 210 | 10/28/04 |
| Change Order No. 1 | +75 | 08/13/04 |

The contract was granted final acceptance on November 17, 2004 (Resolution No. R-202-2004).

**Service Area:** Uptown
**Contract Number:** 3946

**Council Districts:** A & B
**Contract Name:** Uptown Area Sewer Rehabilitation – Sewer Main Replacement No. 2

**Original Contract Duration (calendar days):** 300

**Description of Work:**
The work generally consists of 9,155 linear feet of main line replacements and 5,085 feet of service lateral replacements; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 12/28/01 |
| **Start Final Design:** | 12/02/02 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 06/11/03 |
| **Bid Opening Date:** | 07/11/03 |
| **Contract Award Date:** | 08/20/03 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 01/20/04 |
| **33% Completion Date:** | 05/16/04 |
| **66% Completion Date:** | 08/14/04 |
| **End Date:** | 11/14/04 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 11/03/03 |
| **33% Completion Date:** | 03/05/04 |
| **66% Completion Date:** | 04/30/04 |
| **End Date:** | 08/28/04 |

The contract was granted final acceptance on May 18, 2005 (Resolution No. R-077-2005).

**Service Area:** Uptown
**Contract Number:** 3947

**Council Districts:** A & B
**Contract Name:** Uptown Area Sewer Rehabilitation – Excavated Point Repair No. 4

**Original Contract Duration (calendar days):** 210

**Description of Work:**
The work generally consists of 47 main line point repairs and 479 linear feet of service lateral replacements; including temporary and final restoration, sewer flow control, labor, equipment, tools and materials. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 12/28/01 |
| **Start Final Design:** | 12/02/02 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 07/09/03 |
| **Bid Opening Date:** | 08/15/03 |
| **Contract Award Date:** | 09/17/03 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 02/17/04 |
| **33% Completion Date:** | 05/14/04 |
| **66% Completion Date:** | 07/13/04 |
| **End Date:** | 09/13/04 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 11/03/03 |
| **33% Completion Date:** | 12/26/03 |
| **66% Completion Date:** | 01/30/04 |
| **End Date:** | 08/06/04 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 210 | 05/30/04 |
| Change Order No. 1 | +62 | 08/06/04 |

The contract was granted final acceptance on October 20, 2004 (Resolution No. R-170-2004).

**Service Area:** Uptown
**Contract Number:** 3948

**Council Districts:** A & B
**Contract Name:** Uptown Area Sewer Rehabilitation – Sewer Main Replacement No. 3

**Original Contract Duration (calendar days):** 300

**Description of Work:**
The work generally consists of main line replacements, pipe bursting, and associated service connections and laterals; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 12/28/01 |
| **Start Final Design:** | 12/02/02 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 07/09/03 |
| **Bid Opening Date:** | 08/15/03 |
| **Contract Award Date:** | 02/18/04 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 08/17/04 |
| **33% Completion Date:** | 12/13/04 |
| **66% Completion Date:** | 03/11/05 |
| **End Date:** | 06/12/05 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 07/12/04 |
| **33% Completion Date:** | 09/03/04 |
| **66% Completion Date:** | 12/17/04 |
| **End Date:** | 09/01/06 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 300 | 05/07/05 |
| Change Order No. 1 | +482 | 09/01/06 |

The contract granted final acceptance on January 17, 2007 (Resolution No. R-008-2007).

**Service Area:** Uptown
**Contract Number:** 3949

**Council Districts:** A & B
**Contract Name:** Uptown Area Sewer Rehabilitation – Pipe and Lining Repair No. 1

**Original Contract Duration (calendar days):** 360

**Description of Work:**
The work generally consists of cured-in-place lining, manhole rehabilitation, excavated main line point repairs, service lateral reinstatements and/or replacements; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 12/28/01 |
| **Start Final Design:** | 12/02/02 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 09/10/03 |
| **Bid Opening Date:** | 10/10/03 |
| **Contract Award Date:** | 11/19/03 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 04/19/04 |
| **33% Completion Date:** | 09/03/04 |
| **66% Completion Date:** | 12/22/04 |
| **End Date:** | 04/13/05 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 02/25/04 |
| **33% Completion Date:** | 05/28/04 |
| **66% Completion Date**: | 10/01/04 |
| **End Date:** | 09/01/06 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 360 | 02/18/05 |
| Change Order No. 1 | +560 | 09/01/06 |

The contract was granted final acceptance on December 20, 2006 (Resolution No. R-182-2006).

**Service Area:** Uptown
**Contract Number:** 3950

**Council Districts:** A & B
**Contract Name:** Uptown Area Sewer Rehabilitation – Pipe Lining and Repair No. 2

**Original Contract Duration (calendar days):** 360

**Description of Work:**
The work generally consists of cured-in-place lining, manhole rehabilitation, excavated main line point repairs, service lateral reinstatements and/or replacements; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 12/28/01 |
| **Start Final Design:** | 12/02/02 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 10/15/03 |
| **Bid Opening Date:** | 11/21/03 |
| **Contract Award Date:** | 12/17/03 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 05/17/04 |
| **33% Completion Date:** | 10/01/04 |
| **66% Completion Date:** | 01/19/05 |
| **End Date:** | 03/23/05 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 03/29/04 |
| **33% Completion Date:** | 06/11/04 |
| **66% Completion Date:** | 10/29/04 |
| **End Date:** | 05/23/05 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 360 | 03/23/05 |
| Change Order No. 1 | +61 | 05/23/05 |

The contract was granted final acceptance on November 16, 2005 (Resolution No. R-258-2005).

**Service Area:** Uptown
**Contract Number:** 3951

**Council Districts:** A & B
**Contract Name:** Uptown Area Sewer Rehabilitation – Pipe Lining and Repair No. 3

**Original Contract Duration (calendar days):** 360

**Description of Work:**
The work generally consists of cured-in-place lining, manhole rehabilitation, excavated main line point repairs, service lateral reinstatement and/or replacements; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 12/28/01 |
| **Start Final Design:** | 12/02/02 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 10/15/03 |
| **Bid Opening Date:** | 11/21/03 |
| **Contract Award Date:** | 12/17/03 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 05/17/04 |
| **33% Completion Date:** | 10/01/04 |
| **66% Completion Date:** | 01/19/05 |
| **End Date:** | 05/11/05 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 03/29/04 |
| **33% Completion Date:** | 07/16/04 |
| **66% Completion Date:** | 09/17/04 |
| **End Date:** | 08/25/05 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 360 | 03/23/05 |
| Change Order No. 1 | +155 | 08/25/05 |

The contract was granted final acceptance on September 20, 2006 (Resolution No. R-109-2006).

**Service Area:** Uptown
**Contract Number:** 3952

**Council Districts:** A & B
**Contract Name:** Uptown Area Sewer Rehabilitation – Pipe Lining and Repair No. 4

**Original Contract Duration (calendar days):** 360

**Description of Work:**
The work generally consists of cured-in-place lining, manhole rehabilitation, excavated main line point repairs, service lateral reinstatements and/or replacements; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 12/28/01 |
| **Start Final Design:** | 12/02/02 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 11/12/03 |
| **Bid Opening Date:** | 12/19/03 |
| **Contract Award Date:** | 02/18/04 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 11/08/04 |
| **33% Completion Date:** | 03/25/05 |
| **66% Completion Date:** | 07/13/05 |
| **End Date:** | 11/02/05 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 06/01/04 |
| **33% Completion Date:** | 08/06/04 |
| **66% Completion Date:** | 09/17/04 |
| **End Date:** | 08/24/05 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 360 | 05/26/05 |
| Change Order No. 1 | +90 | 08/24/05 |

The contract was granted final acceptance on November 16, 2005 (Resolution No. R-259-2005).

**Service Area:** Mid-City
**Contract Number:** 3940

**Council Districts:** A, B, C, D
**Contract Name:** Mid-City Area Sewer Rehabilitation – Manhole Rehabilitation No. 1

**Original Contract Duration (calendar days):** 210

**Description of Work:**
The work generally consists of rehabilitation of approximately 450 manholes, including frame and cover replacements, and/or adjustments, isolation pad installations, full depth manhole liners, 410 manhole partial depth liners, and inflow dish installations. The project is generally located in the Mid-City Basin of Orleans Parish. The project work area is bounded by Claiborne Avenue, Howard Avenue, Pontchartrain Boulevard, City Park Avenue, Bayou St. John, and Orleans Avenue.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 10/24/02 |
| **Start Final Design:** | 10/24/02 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 01/15/03 |
| **Bid Opening Date:** | 02/14/03 |
| **Contract Award Date:** | 03/19/03 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 08/19/03 |
| **33% Completion Date:** | 11/14/03 |
| **66% Completion Date:** | 01/13/04 |
| **End Date:** | 03/15/04 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 06/09/03 |
| **33% Completion Date:** | 06/20/03 |
| **66% Completion Date:** | 07/18/03 |
| **End Date:** | 01/04/04 |

The contract was granted final acceptance on July 21, 2004 (Resolution No. R-098-2004).

**Service Area:** Mid-City
**Contract Number:** 3953

**Council Districts:** A, B, C, D
**Contract Name:** Mid-City Area Sewer Rehabilitation – Excavated Point Repair No. 1

**Original Contract Duration (calendar days):** 150

**Description of Work:**
The work generally consists of 67 main line point repairs and 1,270 linear feet of service lateral replacement. The project is generally located in the Mid-City Basin of Orleans Parish. The work area is bounded by City Park Avenue, Canal Street, Carrollton Avenue, and Interstate 10.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 03/10/03 |
| **Start Final Design:** | 09/26/03 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 12/10/03 |
| **Bid Opening Date:** | 01/23/04 |
| **Contract Award Date:** | 02/18/04 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 07/18/04 |
| **33% Completion Date:** | 09/23/04 |
| **66% Completion Date:** | 11/02/04 |
| **End Date:** | 12/14/04 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 06/01/04 |
| **33% Completion Date:** | 07/02/04 |
| **66% Completion Date:** | 08/16/04 |
| **End Date:** | 10/28/04 |

The contract was granted final acceptance on April 20, 2005 (Resolution No. R-043-2005).

**Service Area:** Mid-City
**Contract Number:** 3954

**Council Districts:** A, B, C, D
**Contract Name:** Mid-City Area Sewer Rehabilitation – Sewer Main Replacement No. 1

**Original Contract Duration (calendar days):** 150

**Description of Work:**
The work generally consists of approximately 1,100 linear feet of sewer main replacements, 800 linear feet of service lateral replacements, and the addition of a 21-inch sewer main. The project is generally located in the Mid-City Basin of Orleans Parish. The work area is bounded by City Park Avenue, Lelong Avenue, Carrollton Avenue, and St. Peter Street.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 03/10/03 |
| **Start Final Design:** | 09/26/03 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 12/10/03 |
| **Bid Opening Date:** | 01/23/04 |
| **Contract Award Date:** | 02/18/04 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 07/18/04 |
| **33% Completion Date:** | 09/23/04 |
| **66% Completion Date:** | 11/02/04 |
| **End Date:** | 12/14/04 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 06/01/04 |
| **33% Completion Date:** | 07/16/04 |
| **66% Completion Date:** | 08/06/04 |
| **End Date:** | 04/10/05 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 150 | 10/28/04 |
| Change Order No. 1 | +164 | 04/10/05 |

The contract was granted final acceptance on June 21, 2006 (Resolution No. R-066-2006).

**Service Area:** Mid-City
**Contract Number:** 3955

**Council Districts:** A, B, C, D
**Contract Name:** Mid-City Area Sewer Rehabilitation – Sewer Main Replacement No. 2

**Original Contract Duration (calendar days):** 150

**Description of Work:**
The work generally consists of approximately 1,300 liner feet of sewer main replacements and 1,100 feet of service lateral replacements. The project is generally located in the Mid-City Basin of Orleans Parish. The work area is bounded by City Park Avenue, Canal Street, Carrollton Avenue, and Interstate 10.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 03/10/03 |
| **Start Final Design:** | 11/13/03 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 03/10/04 |
| **Bid Opening Date:** | 04/16/04 |
| **Contract Award Date:** | 05/19/04 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 10/19/04 |
| **33% Completion Date:** | 12/26/04 |
| **66% Completion Date:** | 02/03/05 |
| **End Date:** | 03/17/05 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 10/11/04 |
| **33% Completion Date:** | 10/29/04 |
| **66% Completion Date:** | 12/17/04 |
| **End Date:** | 03/09/05 |

The contract was granted final acceptance on June 15, 2005 (Resolution No. R-091-2005).

**Service Area:** Mid-City
**Contract Number:** 3956

**Council Districts:** A, B, C, D
**Contract Name:** Mid-City Area Sewer Rehabilitation – Point Repair No. 2

**Original Contract Duration (calendar days):** 180

**Description of Work:**
The work generally consists of approximately 34 main line point repairs and 500 linear feet of service lateral replacement. The project is generally located in the Mid-City Basin of Orleans Parish. The work area is bounded by City Park Avenue, Lelong Avenue, Carrollton Avenue, and St. Peter Street.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 03/10/03 |
| **Start Final Design:** | 11/13/03 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 02/11/04 |
| **Bid Opening Date:** | 03/12/04 |
| **Contract Award Date:** | 04/21/04 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 09/21/04 |
| **33% Completion Date:** | 12/07/04 |
| **66% Completion Date:** | 01/26/05 |
| **End Date:** | 03/19/05 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 07/19/04 |
| **33% Completion Date:** | 08/06/04 |
| **66% Completion Date:** | 08/20/04 |
| **End Date:** | 05/16/05 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 180 | 01/14/05 |
| Change Order No. 1 | +116 | 05/10/05 |

The contract was granted final acceptance on February 15, 2006 (Resolution No. R-010-2006).

**Service Area:** Mid-City
**Contract Number:** 3957

**Council Districts:** A, B, C, D
**Contract Name:** Mid-City Area Sewer Rehabilitation – Sewer Rehabilitation No. 1

**Original Contract Duration (calendar days):** 300

**Description of Work:**
The work generally consists of manhole rehabilitation, main line pipe replacement, full-length cured-in-place pipe lining, main line point repairs, and lateral replacements. The project is generally located in the Mid-City Basin of Orleans Parish. The work area is bounded by Esplanade Avenue, Marais Street, St. Bernard Avenue, North Robertson Street, and Elysian Fields Avenue.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 03/10/03 |
| **Start Final Design:** | 12/23/03 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 06/09/04 |
| **Bid Opening Date:** | 07/23/04 |
| **Contract Award Date:** | 08/18/04 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 01/18/05 |
| **33% Completion Date:** | 05/15/05 |
| **66% Completion Date:** | 08/13/05 |
| **End Date:** | 11/13/05 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 11/15/04 |
| **33% Completion Date:** | 02/28/05 |
| **66% Completion Date:** | 04/29/05 |
| **End Date:** | 12/26/06 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 300 | 09/10/05 |
| Change Order No. 1 | +472 | 12/26/06 |

The contract was granted final acceptance on May 16, 2007 (Resolution No. R-055-2007).

**Service Area:** Mid-City
**Contract Number:** 3958

**Council Districts:** A, B, C, D
**Contract Name:** Mid-City Area Sewer Rehabilitation – Sewer Rehabilitation No. 2

**Original Contract Duration (calendar days):** 300

**Description of Work:**
The work generally consists of sewer main replacements, manhole rehabilitation, and associated service laterals and connections. The project is generally located in the Mid-City Basin of Orleans Parish. The work area is bounded by Florida Avenue, Elysian Fields Avenue, North Robertson Street, and Allen Street.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 03/10/03 |
| **Start Final Design:** | 01/08/04 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 06/09/04 |
| **Bid Opening Date:** | 07/23/04 |
| **Contract Award Date:** | 08/18/04 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 01/18/05 |
| **33% Completion Date:** | 05/15/05 |
| **66% Completion Date:** | 08/13/05 |
| **End Date:** | 11/13/05 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 11/15/04 |
| **33% Completion Date:** | 02/11/05 |
| **66% Completion Date:** | 04/08/05 |
| **End Date:** | 04/30/07 |

Note: Due to work disruption caused by Hurricane Katrina, this contract has been closed. Remaining rehabilitation scope will be addressed in future construction contracts.

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 300 | 09/10/05 |
| Change Order No. 1 | +597 | 04/30/07 |

The contract was granted final acceptance on September 19, 2007 (Resolution No. R-096-2007).

**Service Area:** Mid-City
**Contract Number:** 3959

**Council Districts:** A, B, C, D
**Contract Name:** Mid-City Area Sewer Rehabilitation – Sewer Main Rehabilitation No. 3

**Original Contract Duration (calendar days):** 240

**Description of Work:**
The work generally consists of approximately 1,520 linear feet of sewer main replacements and associated service laterals and connections, rehabilitation of approximately 130 manholes, approximately 13,000 linear feet of CIPP lining and approximately 159 mainline point repairs. The project is generally located in the Mid-City Basin of Orleans Parish. The work area is bounded by Canal Street, North Carrollton Avenue, Conti Street, and North Claiborne Avenue.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 03/10/03 |
| **Start Final Design:** | 01/22/04 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 07/07/04 |
| **Bid Opening Date:** | 08/20/04 |
| **Contract Award Date:** | 09/22/04 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 02/22/05 |
| **33% Completion Date:** | 05/30/05 |
| **66% Completion Date:** | 08/08/05 |
| **End Date:** | 10/19/05 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 11/15/04 |
| **33% Completion Date:** | 12/24/04 |
| **66% Completion Date:** | 01/21/05 |
| **End Date:** | 08/18/06 |

Note: Due to work disruption caused by Hurricane Katrina, this contract has been closed. Remaining rehabilitation scope will be addressed in future construction contracts.

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 240 | 07/12/05 |
| Change Order No. 1 | +402 | 08/18/06 |

The contract was granted final acceptance on September 20, 2006 (Resolution No. R-116-2006).

**Service Area:** Mid-City
**Contract Number:** 3960

**Council Districts:** A, B, C, D
**Contract Name:** Mid-City Area Sewer Rehabilitation – Sewer Rehabilitation No. 4

**Original Contract Duration (calendar days):** 330

**Description of Work:**
The work generally consists of sewer main replacements, rehabilitation of manholes and associated service laterals and connections, CIPP lining and mainline point repairs. The project is generally located in the Mid-City Basin of Orleans Parish. The work area is bounded by City Park Avenue, Moss Street, North Jefferson Davis Parkway, Lafitte Avenue, North Dorgenois Street, and Esplanade Avenue.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 03/10/03 |
| **Start Final Design:** | 03/08/04 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 07/07/04 |
| **Bid Opening Date:** | 08/20/04 |
| **Contract Award Date:** | 09/22/04 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 02/22/05 |
| **33% Completion Date:** | 06/29/05 |
| **66% Completion Date:** | 10/07/05 |
| **End Date:** | 01/17/06 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 12/06/04 |
| **33% Completion Date:** | 03/11/05 |
| **66% Completion Date:** | 06/17/05 |
| **End Date:** | 08/31/09 |

Note: This contract was used to perform emergency repairs after Hurricane Katrina. Remaining rehabilitation scope will be addressed in future construction contracts.

The contract was granted final acceptance on November 18, 2009 (Resolution No. R-191-2009).

**Service Area:** Mid-City
**Contract Number:** 3961

**Council Districts:** A, B, C, D
**Contract Name:** Mid-City Area Sewer Rehabilitation – Sewer Rehabilitation No. 5

**Original Contract Duration (calendar days):** 330

**Description of Work:**
The work generally consists of manholes, main line pipe replacement, CIPP lining, partial lining, main line point repairs, and lateral replacements. The project is generally located in the Mid-City Basin of Orleans Parish. The work area is bounded by Broad Street, Canal Street, South Claiborne Avenue, and the Pontchartrain Expressway.

| **Design Dates** | |
|---|---|
| **Start Preliminary Design:** | 03/10/03 |
| **Start Final Design:** | 04/10/04 |

| **Bid and Award Dates** | |
|---|---|
| **Advertisement Date:** | 08/11/04 |
| **Bid Opening Date:** | 09/24/04 |
| **Contract Award Date:** | 10/20/04 |

| **Construction Dates (Projected)** | |
|---|---|
| **Start Date:** | 03/20/05 |
| **33% Completion Date:** | 07/25/05 |
| **66% Completion Date:** | 11/02/05 |
| **End Date**: | 02/12/06 |

| **Construction Dates (Actual)** | |
|---|---|
| **Start Date:** | 01/24/05 |
| **33% Completion Date:** | 03/18/05 |
| **66% Completion Date:** | 06/10/05 |
| **End Date:** | 08/18/06 |

Note: Due to work disruption caused by Hurricane Katrina, this contract has been closed. Remaining rehabilitation scope will be addressed in future construction contracts.

Contract Change Orders are summarized as follows:

| **Contract Status** | **Contract Time (Days)** | **Contract End Date** |
|---|---|---|
| Original | 330 | 12/19/05 |
| Change Order No. 1 | +242 | 08/18/06 |

The contract was granted final acceptance on September 20, 2006 (Resolution No. R-117-2006).

**Service Area:** Mid-City
**Contract Number:** 3962

**Council Districts:** A, B, C, D
**Contract Name:** Mid-City Area Sewer Rehabilitation – Manhole Rehabilitation No. 2

**Original Contract Duration (calendar days):** 180

**Description of Work:**
The work generally consists of manhole rehabilitation; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Mid-City Basin of Orleans Parish. The project work area is bounded by Florida Avenue, Elysian Fields Avenue, Esplanade Avenue, North Claiborne Avenue, Orleans Avenue, and North Carrollton Avenue.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 03/10/03 |
| **Start Final Design:** | 05/08/04 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 10/13/04 |
| **Bid Opening Date:** | 12/03/04 |
| **Contract Award Date:** | 01/19/05 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 06/19/05 |
| **33% Completion Date:** | 09/04/05 |
| **66% Completion Date:** | 10/24/05 |
| **End Date:** | 12/15/05 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 05/30/05 |
| **33% Completion Date:** | 06/24/05 |
| **66% Completion Date:** | 07/08/05 |
| **End Date:** | 08/18/06 |

Note: Due to work disruption caused by Hurricane Katrina, this contract has been closed. Remaining rehabilitation scope will be addressed in future construction contracts.

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 180 | 11/25/05 |
| Change Order No. 1 | +266 | 08/18/06 |

The contract was granted final acceptance on September 20, 2006 (Resolution No. R-118-2006).

**Service Area:** Mid-City
**Contract Number:** 3963

**Council Districts:** A, B, C, D
**Contract Name:** Mid-City Area Sewer Rehabilitation – Sewer Rehabilitation No. 6

**Original Contract Duration (calendar days):** 240

**Description of Work:**
The work generally consists of sewer main replacements, manholes, associated service connections and laterals, manhole rehabilitation, CIPP lining and point repairs; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Mid-City Basin of Orleans Parish. The project work area is bounded by Canal Street, City Park Avenue, Lelong Avenue, and North Carrollton Avenue.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 03/10/03 |
| **Start Final Design:** | 06/12/04 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 11/10/04 |
| **Bid Opening Date:** | 12/17/04 |
| **Contract Award Date:** | 01/19/05 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 06/19/05 |
| **33% Completion Date:** | 09/24/05 |
| **66% Completion Date:** | 12/03/05 |
| **End Date:** | 02/13/06 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 05/09/05 |
| **33% Completion Date:** | 06/10/05 |
| **66% Completion Date:** | 07/22/05 |
| **End Date:** | 08/18/06 |

Note: Due to work disruption caused by Hurricane Katrina, this contract has been closed. Remaining rehabilitation scope will be addressed in future construction contracts.

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 240 | 01/03/06 |
| Change Order No. 1 | +227 | 08/18/06 |

The contract was granted final acceptance on September 20, 2006 (Resolution No. R-119-2006).

**Service Area:** Mid-City
**Contract Number:** 3964

**Council Districts:** A, B, C, D
**Contract Name:** Mid-City Area Sewer Rehabilitation – Sewer Rehabilitation No. 7

**Original Contract Duration (calendar days):** 240

**Description of Work:**
The work generally consists of sewer main replacements, manholes, associated service connections and laterals, manhole rehabilitation, CIPP lining and point repairs; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Mid-City Basin of Orleans Parish. The project work area is bounded by City Park Avenue, Canal Street, North Broad Street, and Interstate 10.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 03/10/03 |
| **Start Final Design:** | 07/16/04 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 11/10/04 |
| **Bid Opening Date:** | 12/17/04 |
| **Contract Award Date:** | 01/19/05 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 06/19/05 |
| **33% Completion Date:** | 09/24/05 |
| **66% Completion Date:** | 12/03/05 |
| **End Date:** | 02/13/06 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 04/25/05 |
| **33% Completion Date:** | 06/10/05 |
| **66% Completion Date:** | N/A |
| **End Date:** | 08/18/06 |

Note: Due to work disruption caused by Hurricane Katrina, this contract has been closed. Remaining rehabilitation scope will be addressed in future construction contracts.

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 240 | 12/20/05 |
| Change Order No. 1 | +241 | 08/18/06 |

The contract was granted final acceptance on September 20, 2006 (Resolution No. R-120-2006).

**Service Area:** Mid-City
**Contract Number:** 3965

**Council Districts:** A, B, C, D
**Contract Name:** Mid-City Area Sewer Rehabilitation – Sewer Rehabilitation No. 8

**Original Contract Duration (calendar days):** 180

**Description of Work:**
The work generally consists of manholes, mainline pipe replacement, CIPP lining, partial lining, mainline point repairs, and lateral replacements; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Mid-City Basin of Orleans Parish. The project work area is bounded by St. Bernard Avenue, North Broad Street, Florida Avenue, New Orleans Street, Duels Street, Allen Street, and the Pontchartrain Expressway.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 03/10/03 |
| **Start Final Design:** | 08/13/04 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 12/01/04 |
| **Bid Opening Date:** | 01/14/05 |
| **Contract Award Date:** | 02/16/05 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 07/19/05 |
| **33% Completion Date:** | 10/04/05 |
| **66% Completion Date:** | 11/23/05 |
| **End Date:** | 01/14/06 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 06/20/05 |
| **33% Completion Date:** | 07/29/05 |
| **66% Completion Date:** | N/A |
| **End Date:** | 08/18/06 |

Note: Due to work disruption caused by Hurricane Katrina, this contract has been closed. Remaining rehabilitation scope will be addressed in future construction contracts.

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 180 | 12/16/05 |
| Change Order No. 1 | +245 | 08/18/06 |

The contract was granted final acceptance on September 20, 2006 (Resolution No. R-121-2006).

**Service Area:** Mid-City
**Contract Number:** 3967

**Council Districts:** A, B, C, D
**Contract Name:** Mid-City Area Sewer Rehabilitation – Sewer Rehabilitation No. 9

**Original Contract Duration (calendar days):** 240

**Description of Work:**
The work generally consists of sewer main replacements, associated service connections and laterals, manhole rehabilitation, CIPP lining and point repairs; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Mid-City Basin of Orleans Parish. The project work area is bounded by Esplanade Avenue, North Dorgenois Street, St. Bernard Avenue, Paul Morphy Street, LaHarpe Street, and Gentilly Boulevard.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 03/10/03 |
| **Start Final Design:** | 09/18/04 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 01/12/05 |
| **Bid Opening Date:** | 02/18/05 |
| **Contract Award Date:** | 03/16/05 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 08/16/05 |
| **33% Completion Date:** | 11/21/05 |
| **66% Completion Date:** | 01/30/06 |
| **End Date:** | 04/12/06 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 08/15/05 |
| **33% Completion Date:** | N/A |
| **66% Completion Date:** | N/A |
| **End Date:** | 07/14/10 |

Note: This contract was used to perform emergency repairs after Hurricane Katrina. Remaining rehabilitation scope will be addressed in future construction contracts.

*The contract was granted final acceptance on March 16, 2011 (Resolution No. R-044-2011).*

**Service Area:** Mid-City
**Contract Number:** 3968

**Council Districts:** A, B, C, D
**Contract Name:** Mid-City Area Sewer Rehabilitation – Sewer Rehabilitation No. 10

**Original Contract Duration (calendar days):** 240

**Description of Work:**
The work generally consists of sewer main replacements, associated service connections and laterals, manhole rehabilitation, CIPP lining and point repairs; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Mid-City Basin of Orleans Parish. The project work area is bounded by St. Bernard Avenue, Columbus Street, North Johnson Street, St. Philip Street, North Dorgenois Street, and North Claiborne Avenue.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 03/10/03 |
| **Start Final Design:** | 10/16/04 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 02/09/05 |
| **Bid Opening Date:** | 03/18/05 |
| **Contract Award Date:** | 04/20/05 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 09/20/05 |
| **33% Completion Date:** | 12/26/05 |
| **66% Completion Date:** | 03/06/06 |
| **End Date:** | 05/17/06 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 08/22/05 |
| **33% Completion Date:** | N/A |
| **66% Completion Date:** | N/A |
| **End Date:** | 08/18/06 |

Note: Due to work disruption caused by Hurricane Katrina, this contract has been closed. Remaining rehabilitation scope will be addressed in future construction contracts.

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 240 | 04/18/06 |
| Change Order No. 1 | +122 | 08/18/06 |

The contract was granted final acceptance on September 20, 2006 (Resolution No. R-122-2006).

**Service Area:** Mid-City
**Contract Number:** 3969

**Council Districts:** A, B, C, D
**Contract Name:** Mid-City Area Sewer Rehabilitation – Sewer Rehabilitation No. 11

**Original Contract Duration (calendar days):** 180

**Description of Work:**
The work generally consists of sewer main replacements, associated service connections and laterals, manhole rehabilitation, CIPP lining and point repairs; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Mid-City Basin of Orleans Parish. The project work area is bounded by Esplanade Avenue, North Claiborne Avenue, St. Bernard Avenue, Marais Street, Columbus Street, St. Claude Avenue, Kerlerec Street, and St. Peter Street/Elysian Fields Avenue.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 03/10/03 |
| **Start Final Design:** | 11/12/04 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 03/09/05 |
| **Bid Opening Date:** | 04/22/05 |
| **Contract Award Date:** | 05/18/05 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 08/17/09 |
| **33% Completion Date:** | 11/02/09 |
| **66% Completion Date:** | 12/22/09 |
| **End Date:** | 02/12/10 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 04/27/09 |
| **33% Completion Date:** | 06/12/09 |
| **66% Completion Date:** | 07/24/09 |
| **End Date:** | 10/23/09 |

Note: This contract was suspended due to work disruption caused by Hurricane Katrina.

The change order to restart work was approved on March 18, 2009 (Resolution No. R-057-2009).

*The contract was granted final acceptance on March 16, 2011 (Resolution No. R-045-2011).*

**Service Area:** Mid-City
**Contract Number:** 3970

**Council Districts:** A, B, C, D
**Contract Name:** Mid-City Area Sewer Rehabilitation – Sewer Rehabilitation No. 12

**Original Contract Duration (calendar days):** 210

**Description of Work:**
The work generally consists of sewer main replacements, manholes, associated service connections and laterals, manhole rehabilitation, CIPP lining and point repairs; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Mid-City Basin of Orleans Parish. The project work area is bounded by Gentilly Boulevard, Paris Avenue, Florida Avenue, North Broad Street, Castiglione Street, Paul Morphy Street, D'Abadie Street, and North Dupre Street.

| **Design Dates** | |
|---|---|
| **Start Preliminary Design:** | 03/10/03 |
| **Start Final Design:** | 12/17/04 |

| **Bid and Award Dates** | |
|---|---|
| **Advertisement Date:** | 04/13/05 |
| **Bid Opening Date:** | 05/20/05 |
| **Contract Award Date:** | 06/15/05 |

| **Construction Dates (Projected)** | |
|---|---|
| **Start Date:** | 08/17/09 |
| **33% Completion Date:** | 11/12/09 |
| **66% Completion Date:** | 01/11/10 |
| **End Date:** | 03/14/10 |

| **Construction Dates (Actual)** | |
|---|---|
| **Start Date:** | 04/20/09 |
| **33% Completion Date:** | 06/12/09 |
| **66% Completion Date:** | 08/07/09 |
| **End Date:** | 11/16/09 |

Note: This contract was suspended due to work disruption caused by Hurricane Katrina.

The change order to restart work was approved on March 18, 2009 (Resolution No. R-058-2009).

The contract was granted final acceptance on May 19, 2010 (Resolution No. R-093-2010).

**Service Area:** Mid-City
**Contract Number:** 3971

**Council Districts:** A, B, C, D
**Contract Name:** Mid-City Area Sewer Rehabilitation – Sewer Rehabilitation No. 13

**Original Contract Duration (calendar days):** 180

**Description of Work:**
The work generally consists of sewer main replacements, manholes, associated service connections and laterals, manhole rehabilitation, CIPP lining and point repairs; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Mid-City Basin of Orleans Parish. The project work area is bounded by North Dorgenois Street, St. Philip Street, North Johnson Street, Columbus Street, North Claiborne Avenue, and Lafitte Avenue.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 03/10/03 |
| **Start Final Design:** | 01/10/05 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 04/13/05 |
| **Bid Opening Date:** | 05/20/05 |
| **Contract Award Date:** | 06/15/05 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 08/17/09 |
| **33% Completion Date:** | 11/02/09 |
| **66% Completion Date:** | 12/22/09 |
| **End Date:** | 02/12/10 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 04/20/09 |
| **33% Completion Date:** | 06/05/09 |
| **66% Completion Date:** | 07/24/09 |
| **End Date:** | 10/16/09 |

Note: This contract was suspended due to work disruption caused by Hurricane Katrina.

The change order to restart work was approved on March 18, 2009 (Resolution No. R-059-2009).

The contract was granted final acceptance on May 19, 2010 (Resolution No. R-094-2010).

**Service Area:** Mid-City
**Contract Number:** 3647

**Council Districts:** A, B, C, D
**Contract Name:** Mid-City Area Sewer Rehabilitation – Sewer Rehabilitation Restart

**Original Contract Duration (calendar days):** N/A

**Description of Work:**
The work generally consists of three (3) sewer main replacements, including pre-construction surface videotaping, replacement of mainlines and all fittings, replacement of service laterals to the property line, and associated surface restoration. The project work area is bounded by North Prieur Street, Columbus Street, Kerlerec Street, North Roman Street, and North Derbigny Street.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | N/A |
| **Start Final Design:** | N/A |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | N/A |
| **Bid Opening Date:** | N/A |
| **Contract Award Date:** | N/A |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | N/A |
| **33% Completion Date:** | 10/16/08 |
| **66% Completion Date:** | 11/18/08 |
| **End Date:** | N/A |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 08/18/08 |
| **33% Completion Date:** | 09/19/08 |
| **66% Completion Date:** | 09/26/08 |
| **End Date:** | 06/03/09 |

Note: This work was included in S&WB Contract No. 3647, Manhole-to-Manhole Sanitary Sewer Main Replacement at Various Locations Throughout Orleans Parish, in order to meet the "resume construction" milestone for the Mid-City Basin, identified in Paragraph 40 of the Modified Consent Decree as November 15, 2008.

The contract was granted final acceptance on October 21, 2009 (Resolution No. R-186-2009).

**Service Area:** Lower Ninth Ward
**Contract Number:** 3966

**Council Districts:** C, D, E
**Contract Name:** Lower Ninth Ward Area Sewer Rehabilitation – Manhole Rehabilitation No. 1

**Original Contract Duration (calendar days):** 210

**Description of Work:**
The work generally consists of the rehabilitation of approximately 625 manholes, frame and cover replacements, and/or cover adjustments, isolation pad installations, full and partial depth manhole liners, and inflow dish installations. The project is generally located in the Lower Ninth Ward Basin of Orleans Parish. The project work area is bounded by the Orleans Parish/St. Bernard Parish line, the Mississippi River, Elysian Fields Avenue, and Florida Avenue.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 05/01/03 |
| **Start Final Design:** | 10/06/03 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 01/14/04 |
| **Bid Opening Date:** | 02/20/04 |
| **Contract Award Date:** | 03/17/04 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 08/17/04 |
| **33% Completion Date:** | 11/12/04 |
| **66% Completion Date:** | 01/11/05 |
| **End Date:** | 03/14/05 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 06/21/04 |
| **33% Completion Date:** | 08/06/04 |
| **66% Completion Date:** | 09/10/04 |
| **End Date:** | 01/14/05 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 210 | 01/16/05 |
| Change Order No. 1 | -2 | 01/14/05 |

The contract was granted final acceptance on April 20, 2005 (Resolution No. R-044-2005).

**Service Area:** Lower Ninth Ward
**Contract Number:** 3974

**Council Districts:** C, D, E
**Contract Name:** Lower Ninth Ward Area Sewer Rehabilitation – Point Repair No. 1

**Original Contract Duration (calendar days):** 180

**Description of Work:**
The work generally consists of sewer main point repairs and replacements of associated service connections and laterals; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Lower Ninth Ward Basin of Orleans Parish. The project work area is bounded by Elysian Fields Avenue, Florida Avenue, the Mississippi River, and the Orleans Parish/St. Bernard Parish line.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 01/13/04 |
| **Start Final Design:** | 12/10/04 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 04/13/05 |
| **Bid Opening Date:** | 05/20/05 |
| **Contract Award Date:** | 06/15/05 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 08/17/09 |
| **33% Completion Date:** | 11/02/09 |
| **66% Completion Date:** | 12/22/09 |
| **End Date:** | 02/12/10 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 04/27/09 |
| **33% Completion Date:** | 05/29/09 |
| **66% Completion Date:** | 06/26/09 |
| **End Date:** | 10/23/09 |

Note: This contract was suspended due to work disruption caused by Hurricane Katrina.

The change order to restart work was approved on March 18, 2009 (Resolution No. R-060-2009).

The contract was granted final acceptance on April 21, 2010 (Resolution No. R-075-2010).

**Service Area:** Lower Ninth Ward
**Contract Number:** 3647

**Council Districts:** C, D, E
**Contract Name:** Lower Ninth Ward Area Sewer Rehabilitation – Sewer Rehabilitation Restart

**Original Contract Duration (calendar days):** N/A

**Description of Work:**
The work generally consists of three (3) sewer main replacements, including pre-construction surface videotaping, replacement of mainlines and all fittings, replacement of service laterals to the property line, and associated surface restoration. The project work area is bounded by Congress Street, North Derbigny Street, North Roman Street, Gallier Street, North Rampart Street, Dauphine Street, and Burgundy Street.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | N/A |
| **Start Final Design:** | N/A |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | N/A |
| **Bid Opening Date:** | N/A |
| **Contract Award Date:** | N/A |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | N/A |
| **33% Completion Date:** | 10/24/08 |
| **66% Completion Date:** | 11/24/08 |
| **End Date:** | N/A |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 08/21/08 |
| **33% Completion Date:** | 10/10/08 |
| **66% Completion Date:** | 10/24/08 |
| **End Date:** | 12/29/08 |

Note: This work was included in S&WB Contract No. 3647, Manhole-to-Manhole Sanitary Sewer Main Replacement at Various Locations Throughout Orleans Parish, in order to meet the "resume construction" milestone for the Lower Ninth Ward Basin, identified in Paragraph 40 of the Modified Consent Decree as November 15, 2008.

The contract was granted final acceptance on October 21, 2009 (Resolution No. R-186-2009).

**Service Area:** Lower Ninth Ward
**Contract Number:** 3982

**Council Districts:** C, D, E
**Contract Name:** Lower Ninth Ward Area Sewer Rehabilitation – Sewer Rehabilitation No. 1

**Original Contract Duration (calendar days):** 330

**Description of Work:**
The proposed work generally consists of sewer main replacements, point repairs, replacement of associated service connections and laterals, sewer line rehabilitation by CIPP lining, and manhole rehabilitation; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Lower Ninth Ward Area of Orleans Parish. The project work area is bounded by Elysian Fields Avenue, Florida Avenue, the Mississippi River, and the Orleans Parish/St. Bernard Parish Line.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 01/13/04 |
| **Start Final Design:** | 04/15/05 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 05/20/09 |
| **Bid Opening Date:** | 06/19/09 |
| **Contract Award Date:** | 07/15/09 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 12/14/09 |
| **33% Completion Date:** | 04/20/10 |
| **66% Completion Date:** | 07/29/10 |
| **End Date:** | 11/08/10 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 11/30/09 |
| **33% Completion Date:** | 02/05/10 |
| **66% Completion Date:** | 04/09/10 |
| **End Date:** | 10/26/10 |

The contract was granted final acceptance on December 21, 2011 (Resolution No. R-231-2011).

**Service Area:** Lower Ninth Ward
**Contract Number:** 3983

**Council Districts:** C, D, E
**Contract Name:** Lower Ninth Ward Area Sewer Rehabilitation – Sewer Rehabilitation No. 2

**Original Contract Duration (calendar days):** 330

**Description of Work:**
The proposed work generally consists of sewer main replacements, point repairs, replacement of associated service connections and laterals, sewer line rehabilitation by CIPP lining, and manhole rehabilitation; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Lower Ninth Ward Area of Orleans Parish. The project work area is bounded by Elysian Fields Avenue to the west, Florida Avenue to the north, Franklin Avenue and Almonaster Avenue to the east, and St. Claude Avenue to the south.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 01/13/04 |
| **Start Final Design:** | 04/15/05 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 05/20/09 |
| **Bid Opening Date:** | 06/19/09 |
| **Contract Award Date:** | 07/15/09 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 12/14/09 |
| **33% Completion Date:** | 04/20/10 |
| **66% Completion Date:** | 07/29/10 |
| **End Date:** | 11/08/10 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 11/30/09 |
| **33% Completion Date:** | 02/12/10 |
| **66% Completion Date:** | 05/21/10 |
| **End Date:** | 10/26/10 |

The contract was granted final acceptance on September 21, 2011 (Resolution No. R-146-2011).

**Service Area:** Lower Ninth Ward
**Contract Number:** 3984

**Council Districts:** C, D, E
**Contract Name:** Lower Ninth Ward Area Sewer Rehabilitation – Sewer Rehabilitation No. 3

**Original Contract Duration (calendar days):** 270

**Description of Work:**
The proposed work generally consists of sewer main replacements, point repairs, replacement of associated service connections and laterals, sewer line rehabilitation by CIPP lining, and manhole rehabilitation; including temporary, interim, and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Lower Ninth Ward Area of Orleans Parish. The project work area is bounded by Franklin Avenue to the west, N. Galvez Street to the north, the Mississippi River, and Louisa Street to the east.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 01/13/04 |
| **Start Final Design:** | 04/15/05 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 04/13/11 |
| **Bid Opening Date:** | 05/27/11 |
| **Contract Award Date:** | 06/15/11 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 12/15/11 |
| **33% Completion Date:** | 03/26/12 |
| **66% Completion Date:** | 06/09/12 |
| **End Date:** | 09/09/12 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 10/31/2011 |
| **33% Completion Date:** | 01/13/2012 |
| **66% Completion Date:** | 03/28/2012 |
| **End Date:** | |

**Service Area:** Lower Ninth Ward
**Contract Number:** 3985

**Council Districts:** C, D, E
**Contract Name:** Lower Ninth Ward Area Sewer Rehabilitation – Sewer Rehabilitation No. 4

**Original Contract Duration (calendar days):** 270

**Description of Work:**
The proposed work generally consists of sewer main replacements, point repairs, replacement of associated service connections and laterals, sewer line rehabilitation by CIPP lining, and manhole rehabilitation; including temporary, interim, and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Lower Ninth Ward Area of Orleans Parish. The project work area is bounded by Franklin Avenue to the west, Florida Avenue to the north, Miro Street to the south, and France Road to the east.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 01/13/04 |
| **Start Final Design:** | 04/15/05 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 05/13/11 |
| **Bid Opening Date:** | 05/20/11 |
| **Contract Award Date:** | 06/15/11 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 12/15/11 |
| **33% Completion Date:** | 03/26/12 |
| **66% Completion Date:** | 06/09/12 |
| **End Date:** | 09/09/12 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 12/05/2011 |
| **33% Completion Date:** | 02/03/2012 |
| **66% Completion Date:** | *04/02/2012* |
| **End Date:** | |

**Service Area:** Lower Ninth Ward
**Contract Number:** 3989

**Council Districts:** C, D, E
**Contract Name:** Lower Ninth Ward Area Sewer Rehabilitation – Sewer Rehabilitation No. 8

**Original Contract Duration (calendar days):** 240

**Description of Work:**
The proposed work consists of mainline replacements, Cured-In-Place Pipe (CIPP) lining, and manhole rehabilitations; including temporary, interim and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials as necessary to perform the work as specified in the Contract Documents. The project is located in the Lower Ninth Ward Area of Orleans Parish. The project work area is bounded by Franklin Avenue and Almonaster Avenue to the west, Florida Avenue to the north, Chartres Street and North Peters Street to the south, and the St. Bernard Parish line to the east.

| **Design Dates** | |
|---|---|
| **Start Preliminary Design:** | 01/13/04 |
| **Start Final Design:** | 04/15/05 |

| **Bid and Award Dates** | |
|---|---|
| **Advertisement Date:** | 12/14/11 |
| **Bid Opening Date:** | 01/20/12 |
| **Contract Award Date:** | 02/15/12 |

| **Construction Dates (Projected)** | |
|---|---|
| **Start Date:** | 07/15/12 |
| **33% Completion Date:** | 10/15/12 |
| **66% Completion Date:** | 12/19/12 |
| **End Date:** | 03/11/13 |

| **Construction Dates (Actual)** | |
|---|---|
| **Start Date:** | *05/07/2012* |
| **33% Completion Date:** | |
| **66% Completion Date:** | |
| **End Date:** | |

**Service Area:** Carrollton
**Contract Number:** 3973

**Council Districts:** A & B
**Contract Name:** Carrollton Area Sewer Rehabilitation – Manhole Rehabilitation No. 1

**Original Contract Duration (calendar days):** 240

**Description of Work:**
The work generally consists of manhole rehabilitation; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Carrollton Basin of Orleans Parish. The project work area is bounded by Monticello Avenue, Leake Avenue, Audubon Boulevard, Pontchartrain Boulevard/ Interstate 10, South Claiborne Avenue, and Audubon Park.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 04/01/04 |
| **Start Final Design:** | 06/16/04 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 10/13/04 |
| **Bid Opening Date:** | 11/19/04 |
| **Contract Award Date:** | 12/15/04 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 05/15/05 |
| **33% Completion Date:** | 08/20/05 |
| **66% Completion Date:** | 10/29/05 |
| **End Date:** | 01/09/06 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 04/04/05 |
| **33% Completion Date:** | 05/20/05 |
| **66% Completion Date:** | 06/24/05 |
| **End Date:** | 08/18/06 |

Note: Due to work disruption caused by Hurricane Katrina, this contract has been closed. Remaining rehabilitation scope will be addressed in future contracts.

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 240 | 11/29/05 |
| Change Order No. 1 | +262 | 08/18/06 |

The contract was granted final acceptance on September 20, 2006 (Resolution No. R-123-2006).

**Service Area:** Carrollton
**Contract Number:** 3647

**Council Districts:** A & B
**Contract Name:** Carrollton Area Sewer Rehabilitation – Sewer Rehabilitation Restart

**Original Contract Duration (calendar days):** N/A

**Description of Work:**
The work generally consists of three (3) sewer main replacements, including pre-construction surface videotaping, replacement of mainlines and all fittings, replacement of service laterals to the property line, and associated surface restoration. The project work area is bounded by Apple Street, Dublin Street, Dante Street, Nelson Street, and South Carrollton Avenue.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | N/A |
| **Start Final Design:** | N/A |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | N/A |
| **Bid Opening Date:** | N/A |
| **Contract Award Date:** | N/A |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | N/A |
| **33% Completion Date:** | 12/05/08 |
| **66% Completion Date:** | 01/09/09 |
| **End Date:** | N/A |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 09/29/08 |
| **33% Completion Date:** | 10/24/08 |
| **66% Completion Date:** | 11/21/08 |
| **End Date:** | 05/21/09 |

Note: This work was included in S&WB Contract No. 3647, Manhole-to-Manhole Sanitary Sewer Main Replacement at Various Locations Throughout Orleans Parish, in order to meet the "resume construction" milestone for the Carrollton Basin, identified in Paragraph 40 of the Modified Consent Decree as November 15, 2008.

The contract was granted final acceptance on October 21, 2009 (Resolution No. R-186-2009).

**Service Area:** Carrollton
**Contract Number:** 3995

**Council Districts:** A & B
**Contract Name:** Carrollton Area Sewer Rehabilitation – Point Repair No. 5

**Original Contract Duration (calendar days):** 210

**Description of Work:**
The work generally consists of performing point repairs, service repairs, associated service connections and laterals, including temporary and final restoration, sewer flow control, traffic maintenance and control. The project is located in the Carrollton Area of Orleans Parish. The project work area is bounded by Martin Luther King Jr. Boulevard, S. Carrollton Avenue, Interstate Highway 10, Howard Avenue and S. Claiborne Avenue.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 04/01/04 |
| **Start Final Design:** | 05/10/05 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 07/23/09 |
| **Bid Opening Date:** | 08/21/09 |
| **Contract Award Date:** | 09/16/09 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 03/16/10 |
| **33% Completion Date:** | 06/11/10 |
| **66% Completion Date:** | 08/10/10 |
| **End Date:** | 10/11/10 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 11/30/09 |
| **33% Completion Date:** | 01/15/10 |
| **66% Completion Date:** | 01/29/10 |
| **End Date:** | 05/24/10 |

*The contract was granted final acceptance on January 19, 2011 (Resolution No. R-007-2011).*

**Service Area:** New Orleans East
**Contract Number:** 3708

**Council Districts:** E
**Contract Name:** New Orleans East Area Sewer Rehabilitation – Manhole Rehabilitation No. 1

**Original Contract Duration (calendar days):** 180

**Description of Work:**
The work generally consists of manhole rehabilitation; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials as necessary to perform the work as specified in the Contract Documents. The project is located in the New Orleans East Area of Orleans Parish. The project work area is bounded by Crowder Boulevard, Chef Mentuer Highway, Gentilly Boulevard, Almonaster Boulevard, LA Highway 47, and Interstate I-10.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 03/10/05 |
| **Start Final Design:** | 04/12/05 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 09/17/08 |
| **Bid Opening Date:** | 10/17/08 |
| **Contract Award Date:** | 11/19/08 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 03/23/09 |
| **33% Completion Date:** | 05/30/09 |
| **66% Completion Date:** | 07/18/09 |
| **End Date:** | 09/19/09 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 02/23/09 |
| **33% Completion Date:** | 03/27/09 |
| **66% Completion Date:** | 04/03/09 |
| **End Date:** | 08/03/09 |

Note: This contract was originally suspended in 2005 due to work disruption caused by Hurricane Katrina. At that time, final design of the contract had been completed, and contract pre-advertisement activities were underway. The contract was originally scheduled to advertise for bids in September 2005. Efforts to restart the contract were initiated in the 3rd Quarter of 2008, including preparing updated bid documents, advertising the contract in September 2008, and receiving bids in October 2008.

The contract was granted final acceptance on November 18, 2009 (Resolution No. R-190-2009).

**Service Area:** South Shore
**Contract Number:** 3721

**Council Districts:** D & E
**Contract Name:** South Shore Area Sewer Rehabilitation - Manhole Rehabilitation No. 1

**Original Contract Duration (calendar days):** 240

**Description of Work:**
The work generally consists of manhole rehabilitation, including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials as necessary to perform the work as specified in the Contract Documents. The project is located in the South Shore Basin (New Orleans East) Area of Orleans Parish. The project work area is bounded by Jourdan Road, Hayne Boulevard, Bundy Road, and Chef Menteur Highway.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 03/23/09 |
| **Start Final Design:** | 03/23/09 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 07/23/09 |
| **Bid Opening Date:** | 08/21/09 |
| **Contract Award Date:** | 09/16/09 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 03/16/10 |
| **33% Completion Date:** | 06/21/10 |
| **66% Completion Date:** | 08/30/10 |
| **End Date:** | 11/10/10 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 12/21/09 |
| **33% Completion Date:** | 02/26/10 |
| **66% Completion Date:** | 04/02/10 |
| **End Date:** | 09/17/10 |

The contract was granted final acceptance on December 15, 2010 (Resolution No. R-191-2010).

**Service Area:** Phase 1
**Contract Number:** 3801

**Council Districts:** B
**Contract Name:** 24-inch Force Main from SPS 15

**Original Contract Duration (calendar days):** 210

**Description of Work:**
The work generally consists of furnishing and installing approximately 1,278 linear feet of new 24-inch force main, including a 24-inch x 48-inch hot tap, valve, and valve vault. This force main will be the main discharge route for the new Sewerage Pumping Station 15. The project is located in Orleans Parish, starting near the intersection of Palmyra and South Rocheblave Streets, heading northeast on South Rocheblave for one block, then turning southeast on Cleveland Avenue and continuing for three blocks down Cleveland Avenue until reaching South Galvez Street where the force main taps will be made into the existing 48-inch force main in South Galvez Street.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 06/25/01 |
| **Start Final Design:** | 12/11/01 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 09/11/02 |
| **Bid Opening Date:** | 10/18/02 |
| **Contract Award Date:** | 11/20/02 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 04/21/03 |
| **33% Completion Date:** | 09/15/03 |
| **66% Completion Date:** | 10/20/03 |
| **End Date:** | 11/16/03 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 04/14/03 |
| **33% Completion Date:** | 05/30/03 |
| **66% Completion Date:** | 06/20/03 |
| **End Date:** | 04/08/04 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 210 | 11/09/03 |
| Change Order No. 1 | +151 | 04/08/04 |

The contract was granted final acceptance on July 21, 2004 (Resolution No. R-093-2004).

**Service Area:** Phase 1
**Contract Number:** 3819
**Council Districts:** A
**Contract Name:** New 18-inch Force Main from SPS 20 to SPS 21
**Original Contract Duration (calendar days):** 300

**Description of Work:**
The work generally consists of installing approximately 5,300 linear feet of 18-inch force main, including valves, fittings, manholes, drainage canal crossings and connections to an existing 16-inch and 24-inch sewer force mains in the Lakeview Basin. The new force main will extend from Sewerage Pumping Station 20, along 37th Street to Fleur De Lis, then south along Fleur De Lis to 36th Street. It will then extend along 36th Street to Pontchartrain Boulevard. The force main will then turn south and cross the median area between Pontchartrain and West End Boulevard to Porteous Street. The route continues east along Porteous Street until reaching Memphis Street, where this new force main will connect to an existing 24-inch force main. Sewerage Pumping Station 20 currently discharges to an existing 16-inch force main in Fleur de Lis, which is in poor condition. This new 18-inch force main will provide an alternate discharge route for the pump station.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 12/20/01 |
| **Start Final Design:** | 10/31/02 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 08/11/04 |
| **Bid Opening Date:** | 10/08/04 |
| **Contract Award Date:** | 11/17/04 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 05/18/05 |
| **33% Completion Date:** | 09/13/05 |
| **66% Completion Date:** | 12/12/05 |
| **End Date:** | 03/13/06 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 04/11/05 |
| **33% Completion Date:** | 07/22/05 |
| **66% Completion Date:** | 08/19/05 |
| **End Date:** | 08/19/08 |

Note: This contract was suspended due to work disruption caused by Hurricane Katrina. Construction activities resumed on March 3, 2008 to complete and closeout this contract.

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 300 | 03/06/06 |
| Change Order No. 1 | +902 | 07/25/08 |
| Change Order No. 2 | +25 | 08/19/08 |

The contract was granted final acceptance on November 19, 2008 (Resolution No. R-144-2008).

**Service Area:** Phase 1
**Contract Number:** 3849

**Council Districts:** A, B, D, E
**Contract Name:** East Bank Gravity Sewer Inter-Connections

**Original Contract Duration (calendar days):** 360

**Description of Work:**
The work generally consists of the installation of thirty-one (31) gravity sewer pipes. These gravity connections will connect the collection systems of adjacent sewerage pumping station service areas to provide additional redundancy. The project is located at various sites on the east bank of the Mississippi River in Orleans Parish. The approximate boundaries are Lake Pontchartrain to the north, Jefferson Parish to the west, the Mississippi River to the south, and Michoud Boulevard to the east.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 12/20/01 |
| **Start Final Design:** | 10/07/02 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 02/11/04 |
| **Bid Opening Date:** | 03/12/04 |
| **Contract Award Date:** | 04/21/04 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 09/21/04 |
| **33% Completion Date:** | 04/01/05 |
| **66% Completion Date:** | 06/25/05 |
| **End Date:** | 09/15/05 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 07/26/04 |
| **33% Completion Date:** | 10/08/04 |
| **66% Completion Date:** | 01/07/05 |
| **End Date:** | 09/03/05 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 360 | 07/20/05 |
| Change Order No. 1 | +45 | 09/03/05 |

The contract was granted final acceptance on August 16, 2006 (Resolution No. R-092-2006).

**Service Area:** Phase 1
**Contract Number:** 3859

**Council Districts:** E
**Contract Name:** East Bank Pump Stations Physical Improvements No. 2

**Original Contract Duration (calendar days):** 210

**Description of Work:**
The work generally consists of physical and structural improvements to five (5) sewerage pumping station wet wells located on the east bank of Orleans Parish, including infiltration repair, suction pipe replacement, and the installation of a cementitious lining and protective epoxy lining to the entire surface inside the wet well. Also included is the installation of emergency discharge connections at four (4) of the pump stations and dry well infiltration repair at two (2) of the pump stations. The project is located at various sites on the east bank of the Mississippi River in Orleans Parish. The approximate boundaries are Lake Pontchartrain to the north, Jefferson Parish to the west, the Mississippi River to the south, and Michoud Boulevard to the east.

| **Design Dates** | |
|---|---|
| **Start Preliminary Design:** | 12/20/01 |
| **Start Final Design:** | 10/08/02 |

| **Bid and Award Dates** | |
|---|---|
| **Advertisement Date:** | 06/09/04 |
| **Bid Opening Date:** | 07/23/04 |
| **Contract Award Date:** | 08/18/04 |

| **Construction Dates (Projected)** | |
|---|---|
| **Start Date:** | 01/18/05 |
| **33% Completion Date:** | 05/17/05 |
| **66% Completion Date:** | 06/26/05 |
| **End Date:** | 08/15/05 |

| **Construction Dates (Actual)** | |
|---|---|
| **Start Date:** | 12/06/04 |
| **33% Completion Date:** | 03/14/05 |
| **66% Completion Date:** | 05/13/05 |
| **End Date:** | 08/05/05 |

Contract Change Orders are summarized as follows:

| **Contract Status** | **Contract Time (Days)** | **Contract End Date** |
|---|---|---|
| Original | 210 | 07/03/05 |
| Change Order No. 1 | +33 | 08/05/05 |

The contract was granted final acceptance on November 16, 2005 (Resolution No. R-260-2005).

**Service Area:** Phase 1
**Contract Number:** 3866

**Council Districts:** A & D
**Contract Name:** East Bank Pump Stations Physical Improvements No. 1

**Original Contract Duration (calendar days):** 180

**Description of Work:**
The work generally consists of physical and structural improvements to four (4) sewerage pumping station wet wells located on the east bank of Orleans Parish, including infiltration repair, suction pipe replacement, and the installation of a cementitious lining and protective epoxy lining to the entire surface inside the wet well. Also included is the installation of emergency discharge connections at the pump stations and dry well infiltration repair at two (2) of the pump stations. The project is located at various sites on the east bank of the Mississippi River in Orleans Parish. The approximate boundaries are Lake Pontchartrain to the north, Jefferson Parish to the west, the Mississippi River to the south, and Michoud Boulevard to the east.

| **Design Dates** | |
|---|---|
| **Start Preliminary Design:** | 12/20/01 |
| **Start Final Design:** | 04/16/04 |

| **Bid and Award Dates** | |
|---|---|
| **Advertisement Date:** | 08/11/04 |
| **Bid Opening Date:** | 09/24/04 |
| **Contract Award Date:** | 10/20/04 |

| **Construction Dates (Projected)** | |
|---|---|
| **Start Date:** | 03/20/05 |
| **33% Completion Date:** | 07/17/05 |
| **66% Completion Date:** | 08/09/05 |
| **End Date**: | 09/15/05 |

| **Construction Dates (Actual)** | |
|---|---|
| **Start Date:** | 02/09/05 |
| **33% Completion Date:** | 07/13/05 |
| **66% Completion Date:** | 08/08/05 |
| **End Date:** | 07/14/08 |

Contract Change Orders are summarized as follows:

| **Contract Status** | **Contract Time (Days)** | **Contract End Date** |
|---|---|---|
| Original | 220 | 12/18/05 |
| Change Order No. 1 | +1073 | 07/14/08 |

The contract was granted final acceptance on November 19, 2008 (Resolution No. R-145-2008).

**Service Area:** Phase 1
**Contract Number:** 3867

**Council Districts:** D & E
**Contract Name:** East Bank Pump Stations Physical Improvements No. 3

**Original Contract Duration (calendar days):** 220

**Description of Work:**
The work generally consists of physical and structural improvements to five (5) sewerage pumping station wet wells located on the east bank of Orleans Parish, including infiltration repair, suction pipe replacement, and the installation of a cementitious lining and protective epoxy lining to the entire surface inside the wet well. Also included is the installation of emergency discharge connections at the pump stations and dry well infiltration repair at one (1) of the pump stations. The project is located at various sites on the east bank of the Mississippi River in Orleans Parish. The approximate boundaries are Lake Pontchartrain to the north, Jefferson Parish to the west, the Mississippi River to the south, and Michoud Boulevard to the east.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 12/20/01 |
| **Start Final Design:** | 04/23/04 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 10/13/04 |
| **Bid Opening Date:** | 11/19/04 |
| **Contract Award Date:** | 12/15/04 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 05/15/05 |
| **33% Completion Date:** | 08/15/05 |
| **66% Completion Date:** | 10/19/05 |
| **End Date**: | 12/20/05 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 05/13/05 |
| **33% Completion Date:** | 08/09/05 |
| **66% Completion Date:** | N/A |
| **End Date:** | 08/18/06 |

Note: Due to work disruption caused by Hurricane Katrina, this contract has been closed. Remaining capacity scope will not be addressed due to Paragraph 45 of the MCD.

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 220 | 12/18/05 |
| Change Order No. 1 | +243 | 08/18/06 |

The contract was granted final acceptance on September 20, 2006 (Resolution No. R-114-2006).

**Service Area:** Phase 1
**Contract Number:** 3868

**Council Districts:** E
**Contract Name:** East Bank Pump Stations Physical Improvements No. 4

**Original Contract Duration (calendar days):** 190

**Description of Work:**
The work generally consists of physical and structural improvements to four (4) pump stations, including infiltration repair, suction pipe replacement, and the installation of a cementitious lining and protective epoxy lining to the entire surface inside the wet well. Also included is the installation of emergency discharge connections at the pump stations, dry well infiltration repair at the pump stations, and repair of a pump base at one (1) pump station. The project is located on the east bank of Orleans Parish.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 12/20/01 |
| **Start Final Design:** | 04/30/04 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 10/13/04 |
| **Bid Opening Date:** | 11/19/04 |
| **Contract Award Date:** | 12/15/04 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 05/15/05 |
| **33% Completion Date:** | 08/10/05 |
| **66% Completion Date:** | 10/09/05 |
| **End Date**: | 11/20/05 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 05/13/05 |
| **33% Completion Date:** | 08/09/05 |
| **66% Completion Date:** | N/A |
| **End Date:** | 08/18/06 |

Note: Due to work disruption caused by Hurricane Katrina, this contract has been closed. Remaining capacity scope will not be addressed due to Paragraph 45 of the MCD.

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 190 | 11/18/05 |
| Change Order No. 1 | +273 | 08/18/06 |

The contract was granted final acceptance on September 20, 2006 (Resolution No. R-115-2006).

**Service Area:** Phase 1
**Contract Number:** 3870

**Council Districts:** E
**Contract Name:** East Bank Pump Stations Physical Improvements No. 6

**Original Contract Duration (calendar days):** 220

**Description of Work:**
The work generally consists of physical and structural improvement to four (4) pump stations, including infiltration repair, suction pipe replacement, and the installation of a cementitious lining and protective epoxy lining to the entire surface inside the wet well. Also included is the installation of emergency discharge connections at the pump stations, dry well infiltration repair at the pump stations, and repair of a pump base at one (1) pump station. The project is located on the east bank of Orleans Parish.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 12/20/01 |
| **Start Final Design:** | 05/13/04 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 11/10/04 |
| **Bid Opening Date:** | 12/17/04 |
| **Contract Award Date:** | 03/16/05 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 06/19/05 |
| **33% Completion Date:** | 09/29/05 |
| **66% Completion Date:** | 12/13/05 |
| **End Date**: | 01/24/06 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 06/13/05 |
| **33% Completion Date:** | N/A |
| **66% Completion Date:** | N/A |
| **End Date:** | 07/10/09 |

Note: This contract was used to perform emergency repairs after Hurricane Katrina. Remaining capacity scope will not be addressed due to Paragraph 45 of the MCD.

The contract was granted final acceptance on March 17, 2010 (Resolution No. R-035-2010).