SEWERAGE & WATER BOARD OF NEW ORLEANS

DRAINAGE OPERATIONS

STATION	*Address*	*Neighborhood*	*PUMPING EQUIPMENT*	*POWER EQUIPMENT*	Pump Capacity (cfs) 25 Hz Power	60 Hz Power	Station Nominal Capacity (CFS)	Total No. of Pump(s)	12/11/17 8:00 AM No. of Pumps out	Station Nominal Capacity (CFS)	No. of Pump(s) Available	Operational Capacity (approx.)
1	2501 S. Broad	Broadmoor	550 12' A; 550 12' B; 1000 14' C; 1000 14' D; 1000 14' E; 1100 11' F*; 1100 11' G*; 225 6' #1Vert.; 225 6' #2Vert.; 60 3' CD #1; 15 2' CD #2	312 KW House Gen	4625	2200	6,825	11	0	6,825	11	100%
2	444 N. Broad	Mid-City	550 12' A; 550 12' B; 1000 11' C; 1000 11' D; 25 42" CD #2; 25 42" CD #3	100 KW House Gen	3150		3,150	6	0	3,150	6	100%
3	2251 N. Broad	St. Bernard	550 12' A; 550 12' B; 1000 14' C; 1000 14' D; 1000 14' E; 40 3' CD 1-L; 40 3' CD 1-R; 40 3' CD 2-L; 40 3' CD 2-R	80 KW 60 Hz GEN; 125 KW House Gen	4260		4,260	9	0	4,260	9	100%
4	5700 Warrington	Gentilly	320 8' #1*; 320 8' #2*; 1000 14' C; 1000 14' D; 1000 14' E; 80 3' CD	100 KW House Gen; 2 MW TG1	3080	640	3,720	6	0	3,720	6	100%
5	4841 Florida	Lower Nine	550 12' A; 550 12' B; 40 3' CD 1-L; 40 3' CD 1-R; 40 3' CD 2-L; 40 3' CD 2-R; 300 7' #1*; 300 7' #2*; 70 Temp	3.5 MW 60 Hz Gen; 400 KW House Gen	1260	600	1,860	8	2	1,780	6	96%
6	345 Orpheum	Lakeview	550 12' A; 550 12' B; 1000 14' C; 1000 14' D; 1000 14' E; 1100 14' F; 1000 14' G; 90 3' CD #1; 90 3' CD #2		6380		9,580	15	1	8,480	14	89%
			1100 11' H*; 1100 11' I*; 250 6' #1V*; 250 6' #2V*; 250 6' #3V*; 250 6' #4V*	3750 KW 60 Hz GEN1; 3750 KW 60 Hz GEN2; 200 KW House Gen		3200						
7	5741 Orleans	City Park	550 12' A; 1000 14' C; 1000 14' D*; 70 3' CD #1; 70 3' CD #2; 35 Temp; 35 Temp	3 MW 60 Hz Gen; 400 KW House Gen	1690	1000	2,690	5	1	1,690	4	63%
10 "Citrus"	9600 Hayne	N.O. East	250 6' #1*; 250 6' #2*; 250 6' #3*; 250 6' #4*	2 MW TG1; 2 MW TG2		1000	1,000	4	0	1,000	4	100%
11	5301 E. Sixth	Lower Coast Algiers	250 8' A; 250 8' B; 30 30" CD #1*; 570 12' D*; 570 12' E*	500 KW 25 Hz GEN; 1450 KW 60 Hz GEN	500	1170	1,670	5	0	1,670	5	100%
12	7223 Pontchartrain	West End	1000 14' D		1000		1,000	1	0	1,000	1	100%
13	4201 Tall Spruce	Algiers	250 6' #1*; 250 6' #2*; 50 3' CD #3*; 1000 10' #4-D*; 1000 10' #5-D*; 1050 10' #6*; 1050 10' #7*	230 KW 60 Hz GEN; 230 KW 60 Hz GEN; 3 MW 60 Hz GEN; 3 MW 60 Hz GEN; 400 KW House Gen		4650	4,650	7	0	4,650	7	100%
14 "Jahncke"	12200 Hayne	N.O. East	300 6' #1*; 300 6' #2*; 300 6' #3*; 300 6' #4*	2665 KW 60 Hz GEN		1200	1,200	4	0	1,200	4	100%
15 "Int Coast"	Iwwy and Intracoastal Dr.	N.O. East	250 5' #1*; 250 5' #2-D/E*; 250 5' #3-D/E*	45 KW Gen		750	750	3	0	750	3	100%
16 "St Charles"	7200 Wales	N.O. East	290 63" #1*; 290 63" #2*; 290 63" #3*; 290 63" #4*	2665 KW 60 Hz GEN		1160	1,160	4	0	1,160	4	100%
17 "D"	2801 Peoples	St. Roch	150 3' A*; 150 3' D*	6000 KW FC 3; 6000 KW FC 4; 1.5 MW TG1; 12 MW (25 Hz) TG2		300	300	2	0	300	2	100%
19	4500 Florida	Bywater	310 6' #V1*; 310 6' #V2*; 1100 10' #H1*; 1100 10' #H2*; 1100 10' #H3*	2000 KW 60 Hz GEN1; 2000 KW 60 Hz GEN2		3920	3,920	5	0	3,920	5	100%
20 "AMID"	6300 Intercoastal Waterway	N.O. East	250 6' #1*; 250 6' #2*	1500 KW 60 Hz GEN; 200 KW House Gen		500	500	2	0	500	2	100%
I-10	101 Academy Dr.	I-10	250 60" #1*; 250 60" #2*; 250 60" #3*; 100 40" CD #1*	2350 KW 60 Hz GEN1; 2350 KW 60 Hz GEN2; 250 KW House Gen		850	850	4	0	850	4	100%
Pritchard	2901 Monticello	Hollygrove	125 48" #1*; 125 48" #2*; 3 6" CD #1*	1285 KW 60 Hz GEN		253	253	3	0	253	3	100%
18 "Maxent"	Protection Levee off Alcee Fortier	N.O. East	62 3' #1*; 62 3' #2*	500 KW TG1		124	124	2	0	124	2	100%
Dwyer	5700 Dwyer	N.O. East	356 68" #1*; 356 68" #2*; 356 68" #3*	3 MW 60 Hz GEN; 2 MW TG1; 2 MW TG2		1068	1,068	3	0	1,068	3	100%
Elaine	3100 Elaine	N.O. East	45 30" #1*; 45 30" #2*	1 MW TG1		90	90	2	0	90	2	100%
Grant	3100 Grant	N.O. East	8 14" #1*; 8 14" #2*; 8 14" #3*; 8 14" #4*; 70 #5*; 70 #6*	1 MW TG1		172	172	6	2	156	4	91%
Oleander	9400 Oleander	Hollygrove	33 30" #1*; 33 30" #2*; 33 30" #3*	500 KW TG1		99	99	3	0	99	3	100%
PFC	8800 S. Claiborne	Hollygrove		3750 KW PFC			Constant Duty 875 / Drainage Pumps 24550	153 / 25313	1,028 / 49,863	21 / 99	2 / 4	708 / 47,987	19 / 95	69% / 96%
CFC	Earhart & Cambronne	Hollygrove		6000 KW FC 1; 2500 KW FC 2; 8.5 MW (25 Hz) TG			TOTAL 25945	24946	50,891	120	6	48,695	114	96%
Underpass 1	BAY ST. & RAILROAD (may not be returned to service - railroad culvert)	BAY STREET Pedestrian Underpass	0.18 1*; 0.18 2*			0.36	0.36	2	2	0.00	0	0%
Underpass 2	5600 CANAL BLVD.	CANAL BLVD	10 1*; 10 2*; 10 3*	100-200 kW TG		30	30	3	0	30	3	100%
Underpass 3	2251 N. BROAD ST.	DPS 3 UP Broad	14 1; 14 2		28		28 Power provided by DPS 3	2	1	14	1	50%
Underpass 4	5740 ORLEANS AVE.	DPS 7 UP Marconi	5 1; 5 2		10		10 Power provided by DPS 7	2	0	10	2	100%
Underpass 5	3000 FRANKLIN AVE.	FRANKLIN AVE.	24 1*; 24 2*	100-200 kW TG		48	48 all 60Hz	2	0	48	2	100%
Underpass 6	HOSPITAL ST. & I-610	HOSPITAL ST.	6 1*; 6 2*	100-200 kW TG		12	12 all 60Hz	2	0	12	2	100%
Underpass 7	4601 S. CARROLLTON AVE.	NEW CARROLLTON	7 1*; 7 2*	100-200 kW TG		14	14 all 60Hz	2	0	14	2	100%
Underpass 8	4600 CARROLLTON AVE.	OLD CARROLLTON	7 1*; 7 2*; 7 3*	100-200 kW TG		21	21 all 60Hz	3	0	21	3	100%
Underpass 9	3100 PARIS AVE.	PARIS AVE.	24 1*; 24 2*; 24 3*	100-200 kW TG		72	72 all 60Hz	3	0	72	3	100%
Underpass 10	PONTCHARTRAIN BLVD. & RAILROAD	PONTCHARTRAIN	13 1*; 13 2*; 13 3*			39	39 all 60Hz	3	0	39	3	100%
Underpass 11	PRESS DR. & LEON C. SIMON	PRESS DR.	33 1*; 33 2*; 33 3*	100-200 kW TG		99	99 all 60Hz	3	0	99	3	100%
Underpass 12	3300 ST. BERNARD AVE.	ST. BERNARD AVE.	10.5 1*; 10.5 2*	100-200 kW TG		21	21 all 60Hz	2	0	21	2	100%
					Underpass Pumps	38 / 356.36	394	29	3	380	26	96%

Service Status

- Returned to service after 8/5
- Out of service
- Operational equipment

Type of Equipment

- 25 Hz equipment
- 60 Hz equipment
- Permanent generators - with the exception of one permanent generator at DPS 11, all permanent generator equipment is 60 Hz
- Frequency changing equipment
- Temporary equipment